



Director	City Manager

COUNCIL REPORT

DATE: Oct. 15, 2012 File No: 0600-04
TO: Mayor and Council
FROM: Annette Antoniak, City Manager
RE: Council Strategic Priorities and Staff Department Work Plan updates for the Period Ending Sept. 30, 2012

STAFF RECOMMENDATION:

THAT Council receive the quarterly update on Council's 2012 Strategic Priorities and the Staff Departmental Work Plans for the period of July 1 to Sept. 30, 2012 for information.

BACKGROUND:

On August 15, 2011, Council endorsed the following vision statement for the City of Penticton: "Penticton – a vibrant, innovative, adventurous waterfront City focused on sustainability, community and economic opportunity."

With the vision in place, Council established its Strategic Priorities for the 2011-2014 council term to support that vision. The two priorities identified as Council's top priorities were the revitalization of Downtown Penticton and waterfront enhancement.

What follows is a snapshot of what staff has completed in the third quarter of 2012 working toward Council's Strategic Priorities.

ANALYSIS

Q3 saw significant citizen input into Council Strategic Priorities of Downtown and Waterfront revitalization. Substantial time was devoted to reaching out to the public to determine what residents, businesses and various stakeholders wished to see from these projects.

Downtown Revitalization

Building upon the collaborative process of this spring, the Vibrant Penticton downtown charrette was held in August with designers, facilitators and City staff working alongside a group of 50 stakeholder participants. Those members of the community were involved in idea generation and discussion while the charrette team created rough sketches to graphically illustrate the design vision for Downtown Penticton. After initial discussion, the team identified four key layers that should be considered in the plan framework: mobility, green, use and form, and character.

Those layers informed a Downtown Districts plan, which outlined seven areas of Downtown Penticton that each have a unique feel: Civic, Downtown, Uptown, North Park, South Park, Cultural and Entertainment. For each district, a vision, set of policies and list of projects were identified, and those were listed as short, medium and long-term based on stakeholder priorities.

A feasibility workshop was also conducted to provide a range of costing approaches – giving participants real-time data to inform decisions. The exercise was successful and showed several projects could move forward through public-private partnerships and grants.

The Dialogue Phase of the project was initiated in September, with concepts generated during the charrette process brought to the community for discussion. Staff and Committee members presented the concepts and answered questions while out in the community at the Saturday market, Rec Centre and Shatford Centre. A special meeting with Downtown Penticton businesses was also held. All sessions generated significant feedback from residents, businesses and stakeholders.

Looking ahead to the fourth quarter, staff is developing a draft Downtown Penticton revitalization plan, which will be brought back out to the community for additional consultation.

Waterfront Revitalization

The Vibrant Penticton waterfront process also saw significant feedback from the community during consultation.

Members of the public were invited to weigh in on their preferred configurations of walkways, sidewalks, parking and traffic flow. That information was used by City staff and professional designers to develop drawings of potential Lakeshore Drive configurations, which went back to the community in August for additional consultation.

Community interest in the project grew in September, leading to even greater awareness among individuals wishing to give ideas, input and feedback. As a result, the Waterfront Enhancement Select Committee recommended Council direct staff develop two additional concepts for community consultation.

Staff spent time in September to refine project costs and develop the additional concepts reflecting public input, which will be presented to the community during displays and a public forum set for Oct. 17.

Respectfully submitted,

Annette Antoniak

**2012 – 2014
STRATEGIC PRIORITIES – COUNCIL
UPDATED 2012 10 01**

STRATEGIC PRIORITIES	ACTION	TIMELINE (Year/Mth/Day)	STAFF ASSIGNED	BUDGET (\$, % COMP.)
DOWNTOWN REVITALIZATION				
DOWNTOWN REVITALIZATION Area Development	<ul style="list-style-type: none"> Part 1: Setting the Stage Initial prep work and Council/Committee Endorsement of the work plan Develop communications plan 	<ul style="list-style-type: none"> March 10th 2012 COMPLETE 	<ul style="list-style-type: none"> DDS 	<ul style="list-style-type: none"> \$267,000 (\$)95,000 75%
	<ul style="list-style-type: none"> Part 2: Visioning Commence public engagement establish vision for the planning process Initiate communications plan, report results 	<ul style="list-style-type: none"> May 1st 2012 COMPLETE 	<ul style="list-style-type: none"> Comm DDS 	
	<ul style="list-style-type: none"> Part 3: Learning Complete background research needed to complete the plan Evaluate communication initiatives, continue strategies 	<ul style="list-style-type: none"> June 30th 2012 COMPLETE 	<ul style="list-style-type: none"> DDS 	
	<ul style="list-style-type: none"> Part 4: Planning and Design Prepare concepts and preliminary policies for community discussion. Includes Design Charrette Evaluate communication initiatives, continue strategies 	<ul style="list-style-type: none"> Design Charrette 4th week of July September 15th COMPLETE 	<ul style="list-style-type: none"> DDS Comm DDS 	
	<ul style="list-style-type: none"> Part 5: Dialogue Review proposed concepts with community variety of public engagement events planned Evaluate communication initiatives, continue strategies 	<ul style="list-style-type: none"> October 31st COMPLETE 	<ul style="list-style-type: none"> DDS, Com Comm DDS 	
	<ul style="list-style-type: none"> Part 6: The Plan Prepare draft of downtown plan 	<ul style="list-style-type: none"> November 1st 2012 	<ul style="list-style-type: none"> Comm DDS 	

	Assemble comm package				
	<ul style="list-style-type: none"> Part 7: Implementation Amend bylaws, Commence design and construction 	<ul style="list-style-type: none"> 2013 Budget Process and beyond 		Comm	
DOWNTOWN REVITALIZATION Parking Strategy	<ul style="list-style-type: none"> Complete Downtown Plan Install new parking equipment, software etc... (pending outcome of the plan) 	<ul style="list-style-type: none"> January 1st 2013 Spring of 2013 		DDS	<ul style="list-style-type: none"> \$145,000 (\$0) 0%
DOWNTOWN REVITALIZATION Main Street Improvements Planter Removal	<ul style="list-style-type: none"> Notification – Paper, DPA, Direct Removal & Restoration 	<ul style="list-style-type: none"> 2012-02 COMPLETE 2012-03 COMPLETE 		WS WS	<ul style="list-style-type: none"> \$56,000 (\$27,000) 100%
DOWNTOWN REVITALIZATION Gyro Park Band Shell	<ul style="list-style-type: none"> Roof/Washroom/Paint Meet w/DPA & Gyro Club Split Responsibilities Work Period Early completion 	<ul style="list-style-type: none"> 2012 05 31 2012 04 30 2012 05 01 2012 05 02 to 31 2012 05 01 COMPLETE 		FACS GMRF GMRF FACS FACS	<ul style="list-style-type: none"> \$21,000 Total \$12,000 CF \$9,000 10% Complete 100%

WATERFRONT ENHANCEMENT

WATERFRONT ENHANCEMENT Okanagan Lake East – Geo-Tech and Contaminated Site Work	<ul style="list-style-type: none"> Issue Proposal Call Receipt of Proposals Award Start-up Meeting Completion of: <ul style="list-style-type: none"> Stage 1 Preliminary Site Investigation Site Profile Preliminary geotechnical investigation Negotiation of Stage 2 Work Completion of: <ul style="list-style-type: none"> Stage 2 Site Investigation Human Health Environmental Risk Assessment 	<ul style="list-style-type: none"> 2012-02-04 COMPLETE 2012-02-24 COMPLETE 2012-03-06 COMPLETE 2012-03-06 to 10 COMPLETE 2012-07-13 COMPLETE 2012-08-30 COMPLETE 2012 10 01 DRAFT Received 		DO DO DO DO DO DO DO DO	<ul style="list-style-type: none"> \$120,000 \$35,400 30%

	<ul style="list-style-type: none"> Remediation Plan and cost to remediate Negotiations with the province on site clean-up costs Budget for Clean up Obtaining a Certificate of Compliance 	<ul style="list-style-type: none"> Q4 2012 Q4 2012 Q3 2013 	<ul style="list-style-type: none"> LT DO DO 	
--	---	---	--	--

WATERFRONT ENHANCEMENT Okanagan Lake East – Hotel Capacity Study	<ul style="list-style-type: none"> Issue Proposal Call Receipt of Proposals Award Start-up Meeting Submission of Draft Final Report Submission of Final Report Presentation and direction from City Council 	<ul style="list-style-type: none"> 2012-04-16 COMPLETE 2012-05-02 COMPLETE 2012-05-19 COMPLETE Week of 2012 07 09 COMPLETE 2012-09-16 COMPLETE 2012 11 2012 11 	<ul style="list-style-type: none"> DO DO DO EDO EDO EDO EDO 	\$25,000 \$01 2%
--	--	---	--	------------------------

WATERFRONT ENHANCEMENT Okanagan Lake East – Lease Consolidation and Development Proposal Process	<ul style="list-style-type: none"> Commence Public Consultation Completion of Lease Consolidation Expression of Interest Process to seek interest from developers Request for Proposals from short list of interested developers Contract negotiation Completion of OCP, Zoning and DP changes Commence site development 	<ul style="list-style-type: none"> Q2 2013 Q2 2013 Q2 2013 Q3 2013 Q4 2013 Q2, 2014 Q3 2014 ?? 	<ul style="list-style-type: none"> DDS LT DO DO DO DDS Developer 	\$ to be determined in 2012/2013 Budget.
--	---	---	---	--

WATERFRONT ENHANCEMENT Okanagan Lake West – Lakeshore Drive Improvements	<ul style="list-style-type: none"> Form stakeholder committee Issues identification and background research Develop project website Conduct media launch First stakeholder sessions 	<ul style="list-style-type: none"> 2012-03 COMPLETE 2012-03-04 COMPLETE 2012-04 COMPLETE 2012-04 COMPLETE 2012-04-25-28 COMPLETE 	<ul style="list-style-type: none"> CE CE Comm Comm CE 	\$150,000 \$37,000 25%
--	--	---	--	------------------------------

	<ul style="list-style-type: none"> Research and technical work Option plan development Report results, promote second consultation session Second stakeholder sessions Creation of two Options for Stakeholder consultation Develop communications pieces in advance of sessions Third stakeholder sessions Adoption of the Plan Budget preparation Detailed Design Issue tender Award Tender Preconstruction Meeting Public Consultation Start Construction Complete Construction (Reduced activity through peak tourist season). 	<ul style="list-style-type: none"> 2012-05 COMPLETE 2012-06 COMPLETE 2012-06 COMPLETE 2012-07 COMPLETE 2012 08 2012-08 COMPLETE 2012-08 COMPLETE 2012 11 2012 08 – 11 2012 11-12 2013 03 2013 03 2013 03 2013 03 2013 03 2013 04 2013 12 	<ul style="list-style-type: none"> CE CE Comm CE CE Comm CE CE CE CE CE CE CE CE CE CE CE 	<ul style="list-style-type: none"> \$1,200,000 \$50,000 12%
WATERFRONT ENHANCEMENT Okanagan Lake West – Okanagan Park Improvements	<ul style="list-style-type: none"> Design Notification – User Groups / Event Coordinator Install 	<ul style="list-style-type: none"> 2012-06 COMPLETE 2012-06 COMPLETE 2012-06 COMPLETE 	<ul style="list-style-type: none"> PS PS PS 	<ul style="list-style-type: none"> \$4,000 \$4,800 120%
WATERFRONT ENHANCEMENT Okanagan Lake West – Kiwanis Walking Pier assessment	<ul style="list-style-type: none"> Issue request for proposal Award assignment Completed report 	<ul style="list-style-type: none"> 2012-04 COMPLETE 2012-04 COMPLETE 2012-07 COMPLETE 	<ul style="list-style-type: none"> CE CE Consultant 	<ul style="list-style-type: none"> \$23,000 \$5,000 22%
WATERFRONT ENHANCEMENT Okanagan Lake West – SS Sicamous Improvements	<ul style="list-style-type: none"> Structural Improvements Meet w/Museum/SSS Define Scope Develop RFP Award Work Period 	<ul style="list-style-type: none"> 2012 09 30 2012 04 30 2012 05 07 2012 05 31 2012 07 01 to 09 30 	<ul style="list-style-type: none"> FACS FACS FACS FACPURS FACS 	<ul style="list-style-type: none"> \$455,000 Total \$150,000 CF \$305,000 5% Complete

	<ul style="list-style-type: none"> Decking complete, 75% of all painting complete <p>Items also included in above</p> <ul style="list-style-type: none"> Security Fencing Fire Protection Upgrade 	<ul style="list-style-type: none"> 2012 09 30 Update 2012 09 30 2012 09 30 	<ul style="list-style-type: none"> FACS FACS 	<ul style="list-style-type: none"> 85% Complete \$35,000 CF \$19,600 CF 100% Complete
WATERFRONT ENHANCEMENT Skaha Lake – Geo-Tech and Contaminated Site Work	<ul style="list-style-type: none"> See Okanagan Lake East Geo-Tech and Contaminated Site Work 	<ul style="list-style-type: none"> 	<ul style="list-style-type: none"> 	<ul style="list-style-type: none"> \$75,000 \$23,000 31%
WATERFRONT ENHANCEMENT Skaha Lake – Marina Area Development	<ul style="list-style-type: none"> Commence Public Consultation Completion of Lease Consolidation Expression of Interest Process to seek interest from developers Request for Proposals from short list of interested developers Contract negotiation Completion of OCP, Zoning and DP changes Commence site development 	<ul style="list-style-type: none"> Q2 2013 Q2 2013 Q2 2013 Q3 2013 Q4 2013 Q2, 2014 Q3 2014 	<ul style="list-style-type: none"> DDS LT DDS DDS DDS DDS Developer 	<ul style="list-style-type: none"> \$ to be determined in 2012/2013 Budget
WATERFRONT ENHANCEMENT Skaha Lake – Elm Street Park Development	<ul style="list-style-type: none"> Design Notification – Council, Papers, & Direct Construction 	<ul style="list-style-type: none"> 2012-02 COMPLETE 2012-03-12 COMPLETE 2012-03-12 to 05-18 COMPLETE 	<ul style="list-style-type: none"> PS PS PS 	<ul style="list-style-type: none"> \$180,000 \$168,400 94%
WATERFRONT ENHANCEMENT Skaha Lake – Playground Development	<ul style="list-style-type: none"> Letter to South Okanagan Children's Charity – Budget approval Plan and concept finalization 	<ul style="list-style-type: none"> 2012-02-06 COMPLETE 2012-02-20 COMPLETE 	<ul style="list-style-type: none"> PS PS 	<ul style="list-style-type: none"> \$50,000 50% 4%

Project on HOLD till 2013 to allow for funding raising.	<ul style="list-style-type: none"> • Commitment from Charity • Tender / RFP – Equipment • Notification – Paper and Council • Construction • Grand Opening Ceremony 	<ul style="list-style-type: none"> • 2012-02-20 COMPLETE • 2013 02 • 2012 05 • 2013 05 to 06 • 2013 06 	<ul style="list-style-type: none"> • PS • PS • PS • PS • PS 	
WATERFRONT ENHANCEMENT Skaha Lake – Handicapped Beach Access	<ul style="list-style-type: none"> • Consultation • Design • Notification • Construction 	<ul style="list-style-type: none"> • 2012-04 to 06 COMPLETE • 2012-06 COMPLETE • 2012-07 COMPLETE 	<ul style="list-style-type: none"> • PS • PS • PS 	<ul style="list-style-type: none"> • \$40,000 • (\$20,100) • 50%
WATERFRONT ENHANCEMENT Skaha Lake – LED Promenade Lighting	<ul style="list-style-type: none"> • Design and Specifications • Issue Material Tender (LED fixtures and standards) • Purchase Material • Installation 	<ul style="list-style-type: none"> • Q1-2012 COMPLETE • 2012-04 COMPLETE • 2012-04 COMPLETE • 2012-07 COMPLETE 	<ul style="list-style-type: none"> • OMEU • EUT • OMEU • EUFore 	<ul style="list-style-type: none"> • \$105,000 • (\$74,500) • 71%
WATERFRONT ENHANCEMENT Skaha Lake – Park Electrical Upgrade	<ul style="list-style-type: none"> • Develop Work Schedule • Completion Update • Revised Completion Date 	<ul style="list-style-type: none"> • 2012 04 30 • 2012 06 30 • 2012 07 31 	<ul style="list-style-type: none"> • FACS • FACS • FACS 	<ul style="list-style-type: none"> • \$8,000 • 100% Complete • New pedestal panel runs off mobile wash.

**2012
DEPARTMENTAL WORKPLAN
ACCOUNTING**

DEPARTMENTAL WORKPLAN	ACTION	TIMELINE (Year/Mth/Day)	STAFF ASSIGNED	BUDGET (\$, % COMP.)
ERP conversion project SECTION				
<ul style="list-style-type: none"> • This project represents the migration of the City away from its current inefficient and ineffective legacy systems to the Agresso Business World ERP system. 	<p>Recommendation to Council</p> <p>Includes –</p> <ul style="list-style-type: none"> i) Complete report to Council ii) Present report to Council <p style="text-align: center;"><small>(deliverable)</small></p> <p>Communication to RFP respondents</p>	Feb 6 2012	Colin Fisher	N/A, 100%
	<p>Engage project manager</p> <p>Includes –</p> <ul style="list-style-type: none"> i) Issue RFQ's for project manager ii) Engage project manager 	Mar 2012	Colin Fisher Cathy Ingram Doug Leahy	\$84,000 (10% expended)
	<p>Establish oversight and management framework:</p> <p>Includes –</p> <ul style="list-style-type: none"> i) Formalizing the project plan <small>(deliverable)</small> ii) Define roles for the project sponsor and project lead and identify individuals iii) Define role for the steering committee and identify individuals 	Mar 2012	Colin Fisher Annette Antoniak Doug Leahy	N/A, 100%

	<p>Award contract(s) with selected vendor <small>(deliverable)</small> :</p> <p>Includes but not restricted to negotiation of –</p> <ul style="list-style-type: none"> i) Cost ii) Deliverables iii) Maintenance and support iv) Performance standards v) Provision for escalation vi) Recourse for non-performance vii) Completed terms of reference for vendor <p>for both the ERP system and the budget module</p>	Mar 2012	<p>Colin Fisher Annette Antoniak Doug Leahy Project Manager</p>	<p>\$234,000, 100% (ERP system licenses) \$40,000, 100% (budgeting module licenses)</p>
	<p>Completion of final drafts of key documents <small>(deliverables)</small> :</p> <p>Includes but not restricted to –</p> <ul style="list-style-type: none"> i) Project charter ii) Project scope document 	Apr 2012	Project Manager	N/A, (80% completed)

	<p>Create project plan <small>(deliverable):</small> Includes but not restricted to –</p> <ul style="list-style-type: none"> i) Identification of the project team and assigning responsibilities ii) Formalizing a communications plan to stakeholders iii) Developing meeting schedules iv) Establish process for measuring progress (including against budget), controlling risk, and managing change v) Documentation of activities vi) Identification of all project tasks vii) Task flow chart viii) Timelines ix) Milestones including go/no-go decision points x) Deliverables throughout the project plan implementation xi) Training xii) Creation of testing scripts xiii) Conversion-day plan 	Apr 2012	Colin Fisher Project Manager Department managers	N/A, (10% completed)
	<p>2) Plan implementation: This is the most protracted step and includes –</p> <ul style="list-style-type: none"> i) Completion of project tasks and deliverables ii) Ongoing meetings and communications iii) Ongoing review of progress against plan and budget iv) Reporting to stakeholders v) Execution of testing scripts <p>Note: testing and creation of the conversion-day plan are project tasks</p>	Apr 2012 -> Oct 2012	Colin Fisher Project Manager Department managers Department teams	<p>\$25,000 (backfill) \$82,000, (vendor technical consulting, 5% expended) \$183,000 (vendor conversion services, Unit 4) \$61,000, (business analyst, 10% expended) \$30,000 (vendor conversion services, Questica)</p>

	<p>Conversion: This is the execution of the conversion-day plan ^(deliverable) and includes –</p> <ul style="list-style-type: none"> i) Having the necessary resources in place ii) Determination of a go/nogo decision iii) Critical failure actions iv) Documentation and sign-off 	<p>Sept 30 2012 (budgeting module)</p> <p>Oct 31 2012 (ERP system)</p>	<p>Colin Fisher Project Manager Department managers Department teams</p>	<p>N/A</p>
	<p>Post mortem: This is an evaluation and documentation of the project including –</p> <ul style="list-style-type: none"> i) An analysis of what went well and what didn't ^(deliverable) ii) Tasks and procedures that have changed, been eliminated, or been added – including the impacts of all these changes had on efficiency and consumption of resources ^(deliverable). iii) What needs to be done or considered going forward – such as full implementation of specific functionalities or additional modules ^(deliverable) iv) Documentation and sign-off of the analysis ^(deliverable) 	<p>Nov 2012</p>	<p>Colin Fisher Project Manager Doug Leahy Annette Antoniak</p>	<p>\$5,000, (contingencies, 80% expended)</p>

**2012
DEPARTMENTAL WORKPLAN
COLLECTIONS**

DEPARTMENTAL WORKPLAN	ACTION	TIMELINE (Year/Mth/Day)	STAFF ASSIGNED	BUDGET (\$, % COMP.)
Cash				
Third Party Credit Card System	Implement third party credit card system for various revenue sources	• Q4 2012	• AC	• \$20,000
Utilities				
Pressure sealing to folding/inserting	Purchase folding/inserting machine and make changes to current billing procedure to accommodate the new process	• Q2 2012	• AC	• \$20,000 • 100% Complete
Penalties to discounts	Discounts do not calculate correctly in system, investigate and provide options for penalty system	• Q4 2012	• AC	• \$0 – unable to proceed
Telephone call disconnect notification	Implement telephone call for disconnections instead of mailing out notices	• Q4 2012	• AC	• \$0 – 25% complete
E-billing (link to MyCity)	Launch e-billing system for Electric & Water utilities using Teleconnect, will direct customers to view billing information on MyCity	• Q2 2012	• AC	• \$0 • 100% Complete
E-Billing (PDF of bill)	Launch e-billing system for Electric & Water utilities with assistance from Tempest to send a PDF copy of bills via email	• Q1 2013	• AC	• \$60,000 25% complete
Taxes				
E-billing	Launch e-billing system for taxes to send PDF copy of bills via email (will not be able to cease printing paper copies in 2012 - legislation being reviewed, possible changed in 2013 to include email as mail.)	• Q2 2012	• AC & BE	• \$11,000 • 100% Complete

**2012
DEPARTMENTAL WORKPLAN
COMMUNICATIONS**
(April – June 30, 2012)

DEPARTMENTAL ACTIVITIES	ACTION	TIMELINE (Year/Mth/Day)	STAFF ASSIGNED	BUDGET (\$, % COMP.)
Communications plan	<ul style="list-style-type: none"> • Inventory of 2011 plan recommendations • Assessment of plan recommendations • Timeline for plan • Department meetings, assessments • Research municipal plans • Analyze organizational strengths • Analyze organizational challenges • Develop departmental goals • Develop departmental objectives • Outline tactics, timing • Implementation • Develop 2013 budget 	<ul style="list-style-type: none"> • 2012-Q2 • 2012-Q2 • 2012-Q2 • 2012-Q2-3 • 2012-Q2-4 • 2012-Q2-4 • 2012-Q3 • 2012-Q3 • 2012-Q4 • 2012-Q4 • 2012-Q4 • 2012-Q4 • 2012-Q4 • 2012-Q3-4 	Simone Simone Simone Simone Simone Simone Simone Simone Simone Simone Simone Simone Simone Simone	COMPLETED COMPLETED COMPLETED COMPLETED Ongoing Ongoing In progress In progress Ongoing
Downtown Revitalization	<ul style="list-style-type: none"> • Communications plan • Vision phase comm campaign • Vision phase evaluation • Learning phase comm campaign • Learning phase evaluation • Planning phase comm campaign • Planning phase evaluation • Dialogue phase comm campaign • Dialogue phase evaluation • Webpage creation • Vanity URL creation • Webpage population • Webpage updates 	<ul style="list-style-type: none"> • 2012-Q2 • 2012-Q2 • 2012-Q2 • 2012-Q2 • 2012-Q3 • 2012-Q3 • 2012-Q3 • 2012-Q3 • 2012-Q4 • 2012-Q4 • 2012-Q4 • 2012-Q4 • 2012-Q2-4 	Simone Simone Simone Simone Simone Simone Simone Simone Simone Simone IT Simone Simone	COMPLETED COMPLETED COMPLETED COMPLETED COMPLETED COMPLETED COMPLETED COMPLETED COMPLETED COMPLETED COMPLETED COMPLETED Ongoing

<p>Waterfront Revitalization</p>	<ul style="list-style-type: none"> • Phase 1 launch • Phase 1 campaign • Phase 3 campaign • Phase 4 campaign • Phase 5 campaign • Phase 6 campaign • Webpage creation • Vanity URL creation • Webpage population • Webpage updates 	<ul style="list-style-type: none"> • 2012-Q2 • 2012-Q2 • 2012-Q3 • 2012-Q3 • 2012-Q3-4 • 2012-Q4 • 2012-Q2 • 2012-Q2 • 2012-Q2 • 2012-Q2-4 	<p>Simone Simone Simone Simone</p> <p>Simone IT Simone Simone</p>	<p>COMPLETED COMPLETED COMPLETED Ongoing In progress</p> <p>COMPLETED COMPLETED COMPLETED Ongoing</p>
<p>Media relations</p>	<ul style="list-style-type: none"> • Press Releases • Backgrounders/Fact sheets/bios • Media advisories • Online Media Room • Media Relations Plan-outline • Media Relations Plan-formation 	<ul style="list-style-type: none"> • 2012-Q1 • 2012-Q2 • 2012-Q3 • 2012-Q4 • 2012-Q1 • 2012-Q2 • 2012-Q3 • 2012-Q4 • 2012-Q1 • 2012-Q2 • 2012-Q3 • 2012-Q4 • 2012-Q1 • 2012-Q2 • 2012-Q3 • 2012-Q4 • 2012-Q2 • 2012-Q4 • 2012-Q4 	<p>Karen Simone Simone Simone Karen Simone Simone Simone Karen Simone Simone Simone Karen Simone Simone Simone Simone Simone Simone Simone Simone</p>	<p>13 SENT 40 SENT 19 SENT Ongoing 1 SENT 6 SENT 1 SENT Ongoing 1 SENT 3 SENT 4 SENT Ongoing Ongoing COMPLETED</p>
<p>Public relations</p>	<ul style="list-style-type: none"> • Council Highlights-template • Council Highlights • Messages from mayor • Speeches/talking points • Proclamations text • Stakeholder email list 	<ul style="list-style-type: none"> • 2012-Q2 • 2012-Q2-4 • 2012-Q2-4 • 2012-Q2-4 • 2012-Q2-4 • 2012-Q2-4 • 2012-Q3 	<p>Simone Simone Com, Lorraine Simone Simone Simone</p>	<p>COMPLETED Ongoing Ongoing Ongoing Ongoing COMPLETED</p>

	<ul style="list-style-type: none"> • EDO communications 	<ul style="list-style-type: none"> • 2012-Q3-4 	Comm, EDO	Ongoing
Advertising	<ul style="list-style-type: none"> • Book newspapers ads as required • Book radio spots as required • Book Facebook ads as required 	<ul style="list-style-type: none"> • 2012-Q2-4 • 2012-Q2-4 • 2012-Q2-4 	Simone Simone Simone	Ongoing Ongoing Ongoing
Issues management	<ul style="list-style-type: none"> • Assist Council, CAO, senior leaders and staff with issues as they arise 	<ul style="list-style-type: none"> • 2012-Q2-4 	Simone	Ongoing

2012
DEPARTMENTAL WORKPLAN
CORPORATE ADMINISTRATION
 (July 1 – September 30, 2012)

DEPARTMENTAL ACTIVITIES	ACTION	TIMELINE (Year/Mth/Day)	STAFF ASSIGNED	BUDGET (\$, % COMP.)
Council Meetings	<ul style="list-style-type: none"> Review all staff reports to Council (open and in-camera) for consistency, adherence to City policy and legislation, agenda preparation, copying, linking and uploading reports, Public Hearings, Posting agendas and minutes to the internet, minute taking and Council follow-up 13 Regular or Special Council Meetings held 12 In-Camera Meetings held 	<ul style="list-style-type: none"> 2012-Q1 	Karen Cynthia Lorraine	<ul style="list-style-type: none"> Complete
	<ul style="list-style-type: none"> 8 Regular or Special Council Meetings held 9 In-Camera Meetings held 6 Regular Meetings Held 1 Special Regular Meeting Held 6 Closed Meetings Held 5 Special Closed Meetings Held 	<ul style="list-style-type: none"> 2012-Q2 2012-Q3 2012-Q3 2012-Q3 2012-Q3 	Karen Cynthia Lorraine	<ul style="list-style-type: none"> Complete
Committee Meetings (13 City Committees)	<ul style="list-style-type: none"> Same process as Council Meetings 34 Committee Meetings held 32 Committee Meetings Held 30 Committee Meetings held 	<ul style="list-style-type: none"> 2012-Q1 2012-Q2 2012-Q3 	Barb	<ul style="list-style-type: none"> Completed
Staff Leadership Meetings	<ul style="list-style-type: none"> Bi-weekly preparation of agendas, minute taking and preparing/tracking action items 	<ul style="list-style-type: none"> 2012-Q1 – Q4 	Karen	<ul style="list-style-type: none"> On-Going

<p>Council Follow Up</p>	<ul style="list-style-type: none"> Following up on Council directives and tracking actions and completion dates in a database (including drafting routine letters and correspondence) 	<ul style="list-style-type: none"> On-Going 	<p>Cynthia/ Lorraine</p>	<ul style="list-style-type: none"> On-Going
<p>City Page Advertising</p>	<ul style="list-style-type: none"> Overseeing the content of the City Page in the Herald and the Western Newspapers (26 City Page Ads Prepared in Q1) (32 City Page Ads Prepared in Q2) (32 City Page Ads Prepared in Q3) 	<ul style="list-style-type: none"> 2012 Q1 – Q4 On-Going 	<p>Lorraine</p>	<ul style="list-style-type: none"> Completed and on-going
<p>Policies and Procedures</p>	<ul style="list-style-type: none"> Preparation of Reports to Council Staff Policy and Procedure Development of templates for Reports, bylaws, policies Council Policy Review and Update Develop a Bylaw Reference Document for Staff One Employee of Council Policy Template Development for Reports, Bylaws, Policies and Procedures Delegations Policy Public Hearing Policy 	<ul style="list-style-type: none"> 2012 Q1 2012 Q4 2012 Q2 – Q4 Q2 Q3 Q2 Q4 Q4 	<p>Karen</p>	<ul style="list-style-type: none"> Completed and on-going Completed Completed
<p>Freedom of Information and Protection of Privacy</p>	<ul style="list-style-type: none"> Developed a "List of Routinely Available Documents" for staff reference to assist with what is routinely available vs. processing through FOI Processed 8 FOI Requests Processed 7 FOI Requests Processed 9 FOI Requests 	<ul style="list-style-type: none"> 2012 Q1 2012 Q1 2012 Q2 2012 Q3 	<p>Karen</p>	<ul style="list-style-type: none"> Completed
<p>Proclamations/Invitations/ Hosting of Special Visits</p>	<ul style="list-style-type: none"> 29 letters prepared 1 visit from an Ikeda Delegation Processed 19 Proclamations Processed 7 Proclamations 	<ul style="list-style-type: none"> 2012 Q1 2012 Q3 	<p>Barb</p>	<ul style="list-style-type: none"> Completed and On-going

<p>Bylaws (Drafting or preparing)</p>	<ul style="list-style-type: none"> 3-CCP Bylaws 6-Zoning 16-Regulatory Bylaws 4-Zoning-Bylaw 1-CCP-Bylaw 5-Regulatory-Bylaws 6-Development-Permits 4-Development-Variance-Permits 1-Section-57-Notice 14-Regulatory-Bylaws 9-Development-Permits 6-Development-Variance-Permits 1-Section-57-Notices • Business-Improvement-Area-Petition-and-Bylaw (Front-St.-Association • Re-draft of Council's Procedure Bylaw • Re-draft of the Bylaw Governing Elections • Assisted the Front Street Assn. with their BIA (hosted a Special Meeting) Request will be forthcoming in July, 2012 • Petition Process for Front Street BIA 	<ul style="list-style-type: none"> • 2012-Q1 • 2012-Q1 • 2012-Q1 • 2012-Q2 • 2012-Q2 • 2012-Q2 • 2012-Q2 • 2012-Q2 • 2012-Q2 • 2012-Q2 • 2012-Q3 • 2012-Q3 • 2012-Q3 • 2012-Q2 • 2012-Q4 • 2012-Q4 • 2012-Q3 • 2012-Q4 	<p>Karen/Cynthia</p>	<ul style="list-style-type: none"> • Completed and on-going
<p>City Staff Committees</p>	<ul style="list-style-type: none"> • Legal Services Review Committee • Fire Services Core Review RFP Selection Committee • Processed 15 large research requests and several smaller requests • Processed 20 large research requests And several smaller requests • Processed 22 research requests • Oversee Legal Opinions • Review City Wide Categories and Bring Forward an Updated Records Retention Bylaw for Council's Consideration • Researched and identified that the financial software can accommodate a contract tracker at no additional cost. 	<ul style="list-style-type: none"> • 2012-Q1 • 2012-Q2 • 2012-Q1 • 2012-Q2 • 2012-Q3 • Q4 • Q2 	<p>Karen Karen</p> <p>Karen/Cynthia</p>	<ul style="list-style-type: none"> • Completed • Completed and on-going
<p>Conduct Research on behalf of the City regarding bylaws, policies, legislation, interpretation and authority</p>	<p>Review of Document Management Program to Adhere to recent legislation</p> <p>Research and Implement an Agreements Tracker</p>	<ul style="list-style-type: none"> • Q4 • Q2 	<p>Karen/Cynthia</p> <p>Karen</p>	

	<ul style="list-style-type: none"> To implement once financial software is implemented. 			
Administrative Support for Mayor, Council, and City Manager	<ul style="list-style-type: none"> Drafting of correspondence, scheduling of calendars, event preparation, and research 	On-Going	Cynthia Lorraine	<ul style="list-style-type: none"> On-going
Vet Agreements and Arrange for Signatures of all City agreements, covenants, contracts, etc.	<ul style="list-style-type: none"> After each Council Meeting 	On-Going	Cynthia Lorraine	<ul style="list-style-type: none"> Completed and on-going
Oversee the City's General In-Box and Respond as appropriate	<ul style="list-style-type: none"> Daily 	On-Going	Karen Lorraine	<ul style="list-style-type: none"> Completed and on-going
Arrangement for Council attendance at the Council conferences including SILGA, UBCM and FCM	<ul style="list-style-type: none"> Making arrangements, registration, preparing briefing notes, binder preparation and follow up 	<ul style="list-style-type: none"> SILGA-Q2 UBCM-Q3 	Karen	<ul style="list-style-type: none"> On-going
Daily Issues Management and response to various queries from the public and staff	<ul style="list-style-type: none"> Daily 	On-Going	Karen Cynthia	<ul style="list-style-type: none"> Completed and on-going
Indexing of Council Reports, Agreement, and Bylaws for the Vault	<ul style="list-style-type: none"> After each Council meeting 	On-Going	Lorraine	<ul style="list-style-type: none"> Completed and on-going

**2012
DEPARTMENTAL WORKPLAN
DEVELOPMENT SERVICES**

DEPARTMENTAL WORKPLAN	ACTION	TIMELINE (Year/Mth/Day)	STAFF ASSIGNED	BUDGET (\$, % COMP.)
HARDWARE/INFRASTRUCTURE				
Downtown Revitalization	Council Strategic Priority for 2012.	<ul style="list-style-type: none"> • Q4 2012 	<ul style="list-style-type: none"> • DDS / MP 	<ul style="list-style-type: none"> • \$267,000 • 75% Complete • (\$92,000)
Climate Action	Implementation Plan for Corporate Climate Action Planning work.	<ul style="list-style-type: none"> • Q4 2012 	<ul style="list-style-type: none"> • DDS / EC 	<ul style="list-style-type: none"> • \$400,000 • 15% Complete • (\$30,000)
Urban Deer Management	Implement Council direction for Deer Count / Capture & Cull	<ul style="list-style-type: none"> • Q4 2012 	<ul style="list-style-type: none"> • DDS 	<ul style="list-style-type: none"> • \$10,000 • 40% Complete • (\$300)
Hire Business Licence Clerk	Hire new position and complete Business Licence move to Development Services	<ul style="list-style-type: none"> • Q1 2012 	<ul style="list-style-type: none"> • MBP 	<ul style="list-style-type: none"> • Complete
Brownfield Redevelopment	Implement new bylaws and incentive programs to deal with vacant properties and unsightly / hazardous buildings.	<ul style="list-style-type: none"> • Q2 	<ul style="list-style-type: none"> • MP / MBP 	<ul style="list-style-type: none"> • Ongoing • 35% complete
Improve Relationship with Development Community	<ul style="list-style-type: none"> • Work with Development Services Committee • Organize workshops / educational sessions with development community • Provide excellent customer service 	<ul style="list-style-type: none"> • Ongoing 	<ul style="list-style-type: none"> • DDS / MP / MBP 	<ul style="list-style-type: none"> • Ongoing • 2 educational sessions held to date • Working with DSAC to improve efficiencies
Continue to streamline application processes	Planning & Building Department processes to be continually monitored for areas of improvement.	<ul style="list-style-type: none"> • Ongoing 	<ul style="list-style-type: none"> • DDS / MP / MBP 	<ul style="list-style-type: none"> • Ongoing
Update old bylaws	Review and amendments to existing bylaws to make easy to use for all.	<ul style="list-style-type: none"> • Ongoing 	<ul style="list-style-type: none"> • DDS / MP / MBP 	<ul style="list-style-type: none"> • Ongoing

**2012
DEPARTMENTAL WORKPLAN
ECONOMIC DEVELOPMENT**

DEPARTMENTAL WORKPLAN	ACTION	TIMELINE (Year/Mth/Day)	STAFF ASSIGNED	BUDGET (\$, % COMP.)
Downtown Revitalization – Bus Barn support	<ul style="list-style-type: none"> • Council Strategic Priority for 2012. - Funding application - Tenant recruitment 	<ul style="list-style-type: none"> • Q4 2012 and 2013 	<ul style="list-style-type: none"> • DDS • ED 	<ul style="list-style-type: none"> • One tenant prospect meeting complete
ICCI Foreign Direct Investment	Application for funding match Tactical planning	<ul style="list-style-type: none"> • Q4 2012 • Q3 2012 		<ul style="list-style-type: none"> •
Business Retention	Business retention and awareness meetings Work with associations and tourism <ul style="list-style-type: none"> • Presentation to Chamber • Presentation to Rotary • Association meetings – PIDA, Chamber • Earned media interviews 	<ul style="list-style-type: none"> • Ongoing • Q4 2012 	<ul style="list-style-type: none"> • Tourism 	<ul style="list-style-type: none"> • Ongoing • Ongoing • Completed • Completed • 2 interviews
Resident Development	<ul style="list-style-type: none"> • Content research for Resident guide • Funnel research for marketing application as requested by Business Committee • Letter of support for Welcoming Communities initiative 	<ul style="list-style-type: none"> • Q4 2012 • Q4 2012 • Welcoming Community plan for 2013 		<ul style="list-style-type: none"> • Ongoing • Ongoing • Completed. Plan development in 2013
Hotel Initiative	Finalize report Develop hotel recruitment recommendation to address economic and strategic gap Attend hotel conference to develop contacts Follow up with best prospects	<ul style="list-style-type: none"> • Q2 – Q4 2012 • Q3 • Q4 2012 • Q4 	<ul style="list-style-type: none"> • 	<ul style="list-style-type: none"> • Report complete • Ongoing • Completed • Ongoing
Strategic Plan	<ul style="list-style-type: none"> • Present strategic plan draft to council and business committee • Finalize strategic plan and key initiatives for ED 	<ul style="list-style-type: none"> • Q3 • Q4 	<ul style="list-style-type: none"> • 	<ul style="list-style-type: none"> • Completed • Planning meetings on calendar

<p>Continue to streamline processes that affect business</p>	<p>Planning & Building Department processes to be continually monitored for areas of improvement Cash pilot for business licenses</p>	<ul style="list-style-type: none"> Ongoing Q3 2012 	<ul style="list-style-type: none"> DDS / MP / MBP ED 	<ul style="list-style-type: none"> Ongoing Pilot ready for feedback
<p>Business advocacy</p>	<p>Review issues that affect business success, recruitment and retention. Address as needed</p>	<ul style="list-style-type: none"> Ongoing 	<ul style="list-style-type: none"> DDS / MP / MBP 	<ul style="list-style-type: none"> Ongoing
<p>Penticton Indian Band</p>	<p>Assist PIB as emerging economic driver Leverage activities to create earned media and improved brand positioning Video interview for Arrowleaf support Letter of Support for retail in Channel Crossing</p>	<ul style="list-style-type: none"> Ongoing Ongoing Q3 2012 Q4 2012 	<ul style="list-style-type: none"> Mitch 	<ul style="list-style-type: none"> Ongoing Ongoing Completed
<p>Branding</p>	<p>Develop Material needed for positioning Penticton as business ready</p> <ul style="list-style-type: none"> - Inventory requirements - Procurement process initiation 	<ul style="list-style-type: none"> Q4 and Q1 2013 	<ul style="list-style-type: none"> Comms Tourism 	<ul style="list-style-type: none">
<p>Business Attraction (upon request)</p>	<ul style="list-style-type: none"> - Assist swimwear company with location identification - Assist women's gym with location - Hosting tour and introduction for Electrical Industry Training Institute for international school 	<ul style="list-style-type: none"> Ongoing 	<ul style="list-style-type: none"> 	<ul style="list-style-type: none"> Ongoing Ongoing Completed.
<p>Support ED for Valley</p>	<p>OVEDS development of community profile information LINX BC review of membership</p>	<ul style="list-style-type: none"> Q3 2012 	<ul style="list-style-type: none"> 	<ul style="list-style-type: none">
<p>Support Provincial and Federal Initiatives</p>	<ul style="list-style-type: none"> • JobFest • Ministry of Industry, Tourism, Jobs provincial nominee session • Small Business BC info session and Penticton research results • Other initiatives upon request 	<ul style="list-style-type: none"> Q3 2012 Q3 2012 Q3 2012 	<ul style="list-style-type: none"> 	<ul style="list-style-type: none"> Completed Completed

**2012
DEPARTMENTAL WORKPLAN
ELECTRIC DEPARTMENT
Updated 2012 10 01**

DEVELOPMENTAL WORKPLAN: CAPITAL – CAPACITY AND BACKUP PROJECTS	ACTION	TIMELINE (Year/Mth/Day)	STAFF ASSIGNED	BUDGET (\$, % COMP.)
PRJ-2012-4 Install Voltage Regulator on Middle Bench Rd	<ul style="list-style-type: none"> • Design and Engineering- Reviews, QA Package • Final QA Approval • Tender Documents • IFC Packages • Issue RFQ, purchase materials • Construction 	<ul style="list-style-type: none"> • 2012 Q1-Q2 COMPLETE • 2012 Q2 COMPLETE • 2012 Q2-Q2 COMPLETE • 2012 Q2-Q2 COMPLETE • 2012 Q2-Q2 COMPLETE • 2012 Q3-4 Underway 	<ul style="list-style-type: none"> • Consultant (PEC) • OMEU • Consultant • Consultant • OMEU • EUFore 	<ul style="list-style-type: none"> • \$256,900 (\$34,901) 14%
PRJ-2012-5 Install tie for R-3, R-10, R-21, R- 24	<ul style="list-style-type: none"> • Design and Engineering- Reviews, QA Package • Final QA Approval • IFC Packages • Purchase materials • Construction 	<ul style="list-style-type: none"> • 2012 Q1 COMPLETE • 2012 Q1 COMPLETE • 2012 Q3-Q9 COMPLETE • 2012 Q1-Q1 COMPLETE • 2012 Q2 COMPLETE 	<ul style="list-style-type: none"> • Consultant (PEC) • OMEU • Consultant • EUT • EUFore 	<ul style="list-style-type: none"> • \$329,700 (\$80,557) 25%
PRJ-2012-6 Install 8/12 KV Step Transformer on Dawson Ave	<ul style="list-style-type: none"> • Design and Engineering, Reviews, QA Package • Final QA Approval • Tender Documents • IFC Packages • Issue material Tender • Construction 	<ul style="list-style-type: none"> • Underway • 2012 Q1-24 • 2012 Q24 • 2012 Q24 • 2012 Q24 • 2012 Q3 – Q4 	<ul style="list-style-type: none"> • Consultant (PEC), EU staff • EU staff • PEC • PEC • OMEU, EUT • EUFore 	<ul style="list-style-type: none"> • \$555,800 (\$12,641) 5%
PRJ-2012-7 Reconductor Main St West Lane to 4/0 AL	<ul style="list-style-type: none"> • Design and Engineering, Reviews, QA Package (moved in-house) • Final QA Approval • IFC Packages • Purchase materials 	<ul style="list-style-type: none"> • 2012 Q1-24 Underway • 2012 Q1-24 • 2012 Q1-24 • 2012 Q24 	<ul style="list-style-type: none"> • Consultant (PEC), EU staff • EU staff • PEC • EUT 	<ul style="list-style-type: none"> • \$193,900 (\$300) 0%

	<ul style="list-style-type: none"> Construction 	<ul style="list-style-type: none"> 2012 Q3-4 	<ul style="list-style-type: none"> EUFore 	
PRJ-2012-11 477 AL Express Feeder and Voltage Regulator Project on HOLD awaiting outcome of Westminster Substation upgrade.	<ul style="list-style-type: none"> Design and Engineering, Reviews, QA Package Final QA Approval Tender Documents IFC Packages Issue RFP, purchase materials Construction 	<ul style="list-style-type: none"> 2012 Q1 ON HOLD 2012 Q1 2012 Q2 2012 Q2 2012 Q2 2012 Q2 – Q4 	<ul style="list-style-type: none"> Consultant (PEC), EU staff EU staff PEC PEC OMEU, EUT, Contractor 	<ul style="list-style-type: none"> \$730,900 (\$0) 0%
PRJ-2012-16 Install 477 AL tie between R-4 and R-5	<ul style="list-style-type: none"> Design and Engineering, Reviews, QA Package Final QA Approval IFC Packages Order materials Construction 	<ul style="list-style-type: none"> 2012 Q1-2 COMPLETE 2012 Q2 COMPLETE 2012 Q2 COMPLETE 2012 Q2 COMPLETE 2012 Q3 COMPLETE 	<ul style="list-style-type: none"> Consultant (PEC), EU staff EU staff PEC EUT, EUFore 	<ul style="list-style-type: none"> \$33,600 (\$16,650) 50%

In addition to the above major projects, there are 13 smaller Capacity and Backup Projects which will be undertaken through 2012 by Utility staff.

DEVELOPMENTAL WORKPLAN: CAPITAL – BASE, SPECIAL PROJECTS	ACTION	TIMELINE (Year/Mth/Day)	STAFF ASSIGNED	BUDGET (\$, % COMP.)
Wood Pole Replacements <ul style="list-style-type: none"> Ongoing through 2012 Acct #673-20 	<ul style="list-style-type: none"> Review location requirements Prepare design and issue Work Request Replace pole 	<ul style="list-style-type: none"> 2012 Q1 – Q4 2012 Q1 – Q4 2012 Q1 – Q4 	<ul style="list-style-type: none"> EUFore, EUSub, EUT PLTs 	<ul style="list-style-type: none"> \$165,600 (\$22,600) 14%
#6 Copper Conductor Replacement <ul style="list-style-type: none"> Ongoing through 2012 Acct #673-60 	<ul style="list-style-type: none"> Review location requirements Prepare design and issue Work Request 	<ul style="list-style-type: none"> 2012 Q1 – Q4 2012 Q1 – Q4 	<ul style="list-style-type: none"> EUFore, EUSub, EUT T 	<ul style="list-style-type: none"> \$220,600 (\$21,050) 10%

<ul style="list-style-type: none"> Substation Demand Metering <ul style="list-style-type: none"> Acct 675-09 	<ul style="list-style-type: none"> Replace conductor Review metering requirements Prepare RFP Evaluate RFP Responses Purchase and install equipment ON HOLD PENDING SCADA UPGRADE REVIEW 	<ul style="list-style-type: none"> 2012 Q1 – Q4 2012 Q42 2012 Q3 2012 Q2 2012 Q2 – Q3 	<ul style="list-style-type: none"> PLTs OMEU, MT OMEU OMEU, MT OMEU, MT contractor 	<ul style="list-style-type: none"> \$110,000 (\$0) 0%
<ul style="list-style-type: none"> Voltage Conversion Transformer Replacements on Circuits R-5 and R-6 Acct #677-10 	<ul style="list-style-type: none"> Review location requirements Prepare Transformer Purchase Tender Review Tenders, Issue PO Prepare design and issue WR Replace Transformers 	<ul style="list-style-type: none"> 2012 Q4 COMPLETE 2012 Q4 COMPLETE 2012 Q4 COMPLETE 2012 Q1 – Q4 2012 Q1 – Q4 	<ul style="list-style-type: none"> EUFore, EUT OMEU, PM OMEU, PM EUT PLTs 	<ul style="list-style-type: none"> \$400,000 (\$162,590) 41%
<ul style="list-style-type: none"> AMR Conversion 2700 meters Acct #678-10 	<ul style="list-style-type: none"> Prepare 2012 Deployment Plan Order required meters for 2012 Prepare Meter Change Docs Carry out meter replacements – Goal 300 -400 /month 	<ul style="list-style-type: none"> 2012 Q1 COMPLETE 2012 Q4 COMPLETE 2012 Q4 COMPLETE 2012 Q1 – Q4 	<ul style="list-style-type: none"> OMEU OM MT MT MT, Temp 	<ul style="list-style-type: none"> \$312,000 (\$227,890) 73%

DEVELOPMENTAL WORKPLAN: OPERATING – SIGNIFICANT & SPECIAL PROJECTS	ACTION	TIMELINE (Year/Mth/Day)	STAFF ASSIGNED	BUDGET (\$, % COMP.)
<ul style="list-style-type: none"> Wood Pole Test & Treat Acct #501-70 	<ul style="list-style-type: none"> Review pole database and compile pole list Install asset tags, document pole contacts Prepare RFP/RFQ, review submissions Award contact Test & Treat proceed Update database 	<ul style="list-style-type: none"> 2012 Q4 COMPLETE 2012 Q1-Q4 Underway 2012 Q34 2012 Q34 2012 Q34 2012 Q4 	<ul style="list-style-type: none"> EUT EUT, EUFore OMEU, EUT OMEU Contractor EUT 	<ul style="list-style-type: none"> \$205,000 (\$33,230) 16%
<ul style="list-style-type: none"> Carmi Sub Recloser Overhauls Overhaul and service 4 	<ul style="list-style-type: none"> Quotes for servicing reclosers Ship spare recloser to PTH 	<ul style="list-style-type: none"> 2012 Q1 COMPLETE 2012 Q4 COMPLETE 	<ul style="list-style-type: none"> OMEU MT 	<ul style="list-style-type: none"> \$35,000 (\$26,660) 76%

	<ul style="list-style-type: none"> contact costs Complete review of Shaw and Telus Pole Contact Agreement and identify changes Creation of an updated Shaw and Telus Pole Contact Agreement Review proposed price and contract changes with Shaw and Telus Negotiate changes with Shaw and Telus Agreements to Council for considerations and execution Budget for revised revenue stream 	<ul style="list-style-type: none"> 2012-04 COMPLETE 2012-05 COMPLETE 2012 08 2012 09 2012 10 2012 10 	<ul style="list-style-type: none"> DO DO DO DO DO DO 	
<p>GREEN JOB GRANT PROCESS</p>	<ul style="list-style-type: none"> Issue Proposal Call Receipt of Proposals Award Start-up Meeting Submission of Draft Final Report Submission of Final Report Presentation and direction from City Council If No Business Case STOP. If Business Case: Develop a Program and Budget Presentation and direction from Council Budget Amendment Program Launch 	<ul style="list-style-type: none"> 2012-02 COMPLETE 2012-02 COMPLETE 2012-03 COMPLETE 2012-03 COMPLETE 2012 07 COMPLETE 2012-08 COMPLETE 2012 10 2012 11 2012 11 2012 11 2013 Q1 	<ul style="list-style-type: none"> DO DO DO DO DO DO DO DO DO DO DO DO 	<ul style="list-style-type: none"> N/A, 50%
<p>Complete Policy setting various Electric Utility Maintenance Priorities and Standards</p> <ul style="list-style-type: none"> Switch inspection & maintenance Vault inspection & maintenance 	<ul style="list-style-type: none"> Review existing maintenance policies Determine appropriate service levels Draft new policy Review and revisions Submit final policy 	<ul style="list-style-type: none"> 2012 Q424 2012 Q34 2012 Q34 2012 Q34 2012 Q34 	<ul style="list-style-type: none"> OMEU OMEU EUFore OMEU DO, OMEU OMEU 	<ul style="list-style-type: none"> N/A, 5%

**2012
DEPARTMENTAL WORKPLAN
ENGINEERING
Updated 2012 10 09**

DEPARTMENTAL WORKPLAN	ACTION	TIMELINE (Year/Mth/Day)	STAFF ASSIGNED	BUDGET (\$, % COMP.)
DESIGN SECTION				
2012 Capital Works Contract	This is the prime capital works project for 2012 and combines the following projects:			
	1. SOEC Parking Lot			<ul style="list-style-type: none"> • \$150,000 (\$145,204) 100%
	2. Aging Watermain Upgrades			<ul style="list-style-type: none"> • \$1,200,000 (\$713,984) 60%
	3. Undersized Watermain Upgrades			<ul style="list-style-type: none"> • \$500,000 (\$435,000) 87%
	4. Sanitary sewer upgrades			<ul style="list-style-type: none"> • \$200,000 (\$195,000) 100%
	5. Road rehabilitation			<ul style="list-style-type: none"> • \$380,000 (\$192,000) 50%
	<ul style="list-style-type: none"> • Complete designs and tender documents • Tender period • Award contract • Commence construction • Complete construction 	<ul style="list-style-type: none"> • 2012-04-10 COMPLETE • 2012-04-16 COMPLETE • 2012-05-07 COMPLETE • 2012-05-28 COMPLETE • 2012 10 31 	<ul style="list-style-type: none"> • CE • CE • DS • DS • DS 	

Golf Course Pond rehabilitation works	<p>This project will see the weirs, outfall and retention pond retaining walls reconstructed.</p> <ul style="list-style-type: none"> • Complete permit process – additional permit requirements by MoE • Construct works – dependant upon weather and updated budget 	<ul style="list-style-type: none"> • 2012-Q3 COMPLETE • 2012 Q4 – 2013 Q1 	<ul style="list-style-type: none"> • CE • MPW 	<ul style="list-style-type: none"> • \$127,000 (\$1,000) 7%
Traffic calming, intersection and crosswalk improvements	<p>Design and installation of improvements at various locations throughout City per consultant recommendations dealing with public complaints.</p> <ul style="list-style-type: none"> • Complete designs • Complete implementation 	<ul style="list-style-type: none"> • 2012-Q1 COMPLETE • 2012-08-31 2012 Q4/2013 Q1 	<ul style="list-style-type: none"> • CE • DS 	<ul style="list-style-type: none"> • \$40,000 (\$0) 0%
Bike Network design and implementation	<p>Present Bike Network plan to Council and Public for acceptance and endorsement.</p> <ul style="list-style-type: none"> • Council Work Shop • Public Consultation In progress but extended • Complete designs – pending Council direction. • Implement bike lanes 	<ul style="list-style-type: none"> • 2012-02-20 COMPLETE • 2012-Q2-2012-Q3 COMPLETE • 2012-06 2012 Q4 • 2012 Q4/ 2013 Q2 	<ul style="list-style-type: none"> • CE • CE • CE • Contractor 	<ul style="list-style-type: none"> • \$30,000 (\$26,500) 88%
Middle Bench Road intersection improvements	<ul style="list-style-type: none"> • Complete design • Complete road improvements (curb extensions/road markings) 	<ul style="list-style-type: none"> • 2012-04-05 COMPLETE • 2012-05-31 COMPLETE 	<ul style="list-style-type: none"> • DS • PW crews 	<ul style="list-style-type: none"> • \$10,000 (\$10,000) 100%
Kiwanis Walking Pier assessment \$23,000	<p>Review of wooden pier by specialist consultant</p> <ul style="list-style-type: none"> • Issue request for proposal • Award assignment • Completed report 	<ul style="list-style-type: none"> • 2012-05 COMPLETE • 2012-05 COMPLETE • 2012-07 COMPLETE 	<ul style="list-style-type: none"> • CE • Consultant • Consultant 	<ul style="list-style-type: none"> • \$23,000 (\$6,000) 100%
Local Improvement Area strategy \$28,000	<p>Define a strategy for cost sharing of infrastructure improvements.</p> <ul style="list-style-type: none"> • Complete research and compose strategy for review • Present to Council and revise bylaw 	<ul style="list-style-type: none"> • 2012-05-31 2012 Q4/2013 Q1 • 2012-08-31 2012 Q4/2013 Q1 	<ul style="list-style-type: none"> • CE • CE 	<ul style="list-style-type: none"> • \$28,000 (\$0) 0%
2013 Pre-design	<p>Commence pre-design work to assist in 2013 budget preparation and to meet 2013 construction season.</p>	<ul style="list-style-type: none"> • 2012 08 01 STARTED 	<ul style="list-style-type: none"> • CE 	<ul style="list-style-type: none"> • In progress

2013 Budget preparation	<ul style="list-style-type: none"> Commence compilation of information and create budget proposal for 2013 Complete first draft 	<ul style="list-style-type: none"> 2012-09-04 COMPLETE 2012-10-31-COMplete 	<ul style="list-style-type: none"> DS 	<ul style="list-style-type: none"> In progress
Permit processing for earthworks, Schedule F, utility services	<ul style="list-style-type: none"> As and when required 	<ul style="list-style-type: none"> Continuous 	<ul style="list-style-type: none"> CE 	<ul style="list-style-type: none"> NA
Engineering Development review	<ul style="list-style-type: none"> As and when required 	<ul style="list-style-type: none"> Continuous 	<ul style="list-style-type: none"> DT 	<ul style="list-style-type: none"> NA

ADVANCED WASTE WATER TREATMENT PLANT

Fermenter upgrade/rebuild	<p>Confirm best solution based on review of existing structural condition of fermenter and capacity. Schedule to be confirmed based on results of structural and capacity reviews.</p> <ul style="list-style-type: none"> Complete structural and capacity review Complete pre-design and cost estimates and report to Council Detailed design and Tender Award contract Commence construction Complete Construction <p>Note that Q1 failure of Digester and loading impact on Fermenter has resulted in amended workplan that includes review of Water and Wastewater Plant sludge handling (which also impacts Fermenter capacity)</p>	<ul style="list-style-type: none"> 2012-Q2 2012-Q3 COMPLETE 2012-Q2 2012-Q3 2012 Q4 2012-Q2 2012 Q4 2012-Q2 2012 Q4 2012-12 2013 TBA 	<ul style="list-style-type: none"> Consulta Consulta Consulta CE Contract AWWTP 	<ul style="list-style-type: none"> \$567,500 (\$95,000) 17%
Plant maintenance and equipment refurbishment by AWWTP staff	<p>Routine preventative measures to include:</p> <ol style="list-style-type: none"> Bio gearbox rebuild Electrical upgrades Instrumentation software updates 	<ul style="list-style-type: none"> 2012-12 2013 Q1 IN PROGRESS 2012 12 IN PROGRESS 2012 12 2012-Q2 2012 Q3 CLEANING 	<ul style="list-style-type: none"> AWWTP PS AWWTP PS 	<ul style="list-style-type: none"> \$77,500 (\$33,900) 44%

	<p>4. Digester mechanical and electrical upgrades. (See note above re Digester failure – objective is now for cleaning and repair assessment)</p> <ul style="list-style-type: none"> • Complete upgrades 	<p>AND ASSESSMENT COMPLETE</p> <ul style="list-style-type: none"> • 2012 12 	<ul style="list-style-type: none"> • AWWT PS Consultant • AWWTP 	
<p>Plant maintenance and equipment refurbishment by AWWTP staff, consultant and contractor.</p>	<p>Routine preventative measures to include:</p> <ol style="list-style-type: none"> 1. Lift station condition assessment 2. Lift station equipment replacement 3. Screw pump rebuild (need to be replaced – replace in 2013) <ul style="list-style-type: none"> • Complete upgrades 	<ul style="list-style-type: none"> • Q3 COMPLETE • 2012 12 IN PROGRESS • 2012 Q2 2013 Q2 • 2012 12 	<ul style="list-style-type: none"> • Consultt • AWWTS • AWWTS • AWWTP 	<ul style="list-style-type: none"> • \$70,000 (\$20,000) 29%

WATER TREATMENT PLANT				
<p>Watershed Protection Study</p>	<ul style="list-style-type: none"> • Work is in progress – Completion scheduled 	<ul style="list-style-type: none"> • 2012 09 31 	<ul style="list-style-type: none"> • WTPS 	<ul style="list-style-type: none"> • \$60,000 (\$27,000) 45%
<p>Install 3rd Backwash Pump</p>	<ul style="list-style-type: none"> • Construction in progress – completion scheduled. Deficiency correction in progress. 	<ul style="list-style-type: none"> • 2012-02-29 COMPLETE • Final invoicing to come 	<ul style="list-style-type: none"> • WTPS 	<ul style="list-style-type: none"> • \$120,000 (\$88,000) 100%
<p>Plant maintenance and equipment refurbishment by WTP staff</p>	<ul style="list-style-type: none"> • Routine plant optimization and preventative measures to include: <ol style="list-style-type: none"> 1. New valve for raw creek water 2. Install particle Counter 3. Clean and inspect lake wet well 4. New valve on raw lake intake line 5. Update emergency response plan 6. Install Naramata Road booster station SCADA 7. Booster stations - pump maintenance 8. Optimization study added to address sludge handling – see AWWTP report. • Complete upgrades 	<ul style="list-style-type: none"> • 2012-03-31 COMPLETE • 2012-02-28 COMPLETE • 2012-05-30 COMPLETE • 2012-05-30 COMPLETE • 2012-06-01 COMPLETE • 2012-06-30 COMPLETE • 2012-06-30 COMPLETE • 2012 Q3 COMPLETE 	<ul style="list-style-type: none"> • WTPS 	<ul style="list-style-type: none"> • \$69,000 (\$40,000) 100%

**2012
DEPARTMENTAL WORKPLAN
FACILITIES**

DEPARTMENTAL WORKPLAN	ACTION	TIMELINE (Year/Mth/Day)	STAFF ASSIGNED	BUDGET (\$, % COMP.)
FACILITIES				
Community Centre	• General Replacements	• Ongoing	• RECS	• \$26,500
	• Miscellaneous Repairs/Safety Code	• 2012 06 30 Update	• FACS	• 5% Complete
	• Roof Replacement	• Ongoing	• FACS	• \$10,000
	• Theatre Lobby Renovations	• 2012 06 30 Update	• FACS	• 90% Complete
	• Pool Deck Security Gates	• 2012 05 31	• FACS	• \$200,000
	• Partition Wall Rooms #2 & #3	• 2012 06 30 Update	• FACS	• 100%Complete
	• Fitness Room Upgrade	• 2012 06 30	• FACS	• \$21,000
		• 2012 06 30 Update	• FACS	• 100%Complete
		• 2012 08 31	• RECS	• \$10,000
		• 2012 09 09	• RECS	• \$18,000
	• 2012 07 31	• RECS	• \$40,000 CF	
	• 2012 06 30 Update	•	• 80% Complete	
City Hall	• Committee Room A Renovation	• 2012 03 31	• FACS	• \$15,000 CF
	• Board Room Upgrade	• 2102 03 31 Update	• FACS	• 100%Complete
	• 2 nd Floor Reception Renovations	• 2012 03 31	• FACS	• \$5,000 CF
	• Delayed as per Development Services	• 2102 04 15 Complete	• FACS	• 100%Complete
	• \$25,000 from Planning Budget	• 2012 06 30	• FACS	• \$25,000
		• Rev 2012 08 31	• FACS	• 25% Comp.
				arch/design
Climate Action Plan	• City Wide Energy Retrofits	• 2012 12 31	• FACS	• \$400,000
	• Other City Properties Lighting Conversion	• 2012 05 31	• FACS	•
	• Fire Hall #2,	• 2012 06 15 Complete	• FACS	• 100%Complete
	• McLaren Arena,		•	• 100%Complete
	• Curling Club	• 2012 03 31	• FACS	• 100%Complete
	• City Hall, City Yards, Fire Hall #1, Leir House Lighting Conversion		• FACS	• 100%Complete

	<ul style="list-style-type: none"> overall cost. Climate Action rebate of \$7000 anticipated. 			<ul style="list-style-type: none"> \$69,000 less Climate Action rebate of \$7000. 90% Complete
P.T.C.C.	<ul style="list-style-type: none"> Lighting Replacement Door Replacement 	<ul style="list-style-type: none"> 2012 12 31 2012 09 30 Update 2012 12 31 2012 09 30 Update 	<ul style="list-style-type: none"> GSS GSS 	<ul style="list-style-type: none"> \$15,000 10% Complete \$7,500 67% Complete
Master Plan	<ul style="list-style-type: none"> Develop Project Plan Completion 	<ul style="list-style-type: none"> 2012 05 15 2012 12 31 	<ul style="list-style-type: none"> FACS FACS 	<ul style="list-style-type: none"> \$120,000
Library/Museum	<ul style="list-style-type: none"> Roof Repairs* Signage* Washroom Renovations* Carpeting* SEE BELOW CONSOLIDATION <p><i>* Due to condition of roof and water leakage damages occurring to I.T. equipment, books, exhibits and artifacts, all capital assigned to various Library/Museum projects are consolidated to repair full roof and prevent further and future damages. This was determined in consultation from City and Library Staff.</i></p>	<ul style="list-style-type: none"> 2012 06 30 2012 07 31 2012 08 31 2012 08 31 	<ul style="list-style-type: none"> FACS FACS FACS FACS 	<ul style="list-style-type: none"> \$17,700 Total \$11,700 CF \$6,000 \$8,000 Total \$4,000 CF \$4,000 \$33,900 Total \$8,900 CF \$25,000 \$50,000
		<ul style="list-style-type: none"> 2012 08 31 <p>Roof Replacement underway estimated completion date of Oct 26th.</p>	<ul style="list-style-type: none"> FACS 	<ul style="list-style-type: none"> \$109,600 \$24,600 CF \$85,000

2012
DEPARTMENTAL WORKPLAN
Human Resources
 (July 1 – September 30, 2012)

DEPARTMENTAL ACTIVITIES	ACTION	TIMELINE (Year/Mth/Day)	STAFF ASSIGNED	BUDGET (\$, % COMP.)
Transition Economic Development and Tourism into new model	<ul style="list-style-type: none"> Handle all employee relations issues 	<ul style="list-style-type: none"> Q1 	Gillian	<ul style="list-style-type: none"> Completed
Create & Implement an Employee Engagement Plan	<ul style="list-style-type: none"> Recognition & Reward System Performance Review & Targets Training Plan Succession Plan Communication 	<ul style="list-style-type: none"> On going 	Gillian Joanna Glenn	<ul style="list-style-type: none"> Within Budget, 40% complete
Compensation Program	<ul style="list-style-type: none"> Create and implement 	<ul style="list-style-type: none"> Q3 	Gillian	<ul style="list-style-type: none"> Within Budget 40% complete
IBEW Bargaining	<ul style="list-style-type: none"> Ratify collective agreement 	<ul style="list-style-type: none"> Q1 	Gillian	<ul style="list-style-type: none"> Complete
IAFF Bargaining	<ul style="list-style-type: none"> Commence bargaining Ratify collective agreement 	<ul style="list-style-type: none"> Q4 	Gillian	<ul style="list-style-type: none"> Dates set for November 14 & 15
Enhance HR systems, processes, procedures, and policies using the principles of continuous quality improvement and excellent customer service	<ul style="list-style-type: none"> Assist with implementation of payroll and HR system Comprehensive review of policies 	<ul style="list-style-type: none"> Q4 Q3 	Gillian Joanna	<ul style="list-style-type: none"> Budget is held with the accounting software conversion
Achieve the Health and Safety Certificate of Recognition as deemed by WorkSafe BC	<ul style="list-style-type: none"> Application to COR program Complete GAP analysis Review of all H&S programs and procedures Conduct audit by external auditor 	<ul style="list-style-type: none"> Q4 	Glenn	<ul style="list-style-type: none"> Within budget 20% complete

**2012
DEPARTMENTAL WORKPLAN
INFORMATION TECHNOLOGY**

DEPARTMENTAL WORKPLAN	ACTION	TIMELINE (Year/Mth/Day)	STAFF ASSIGNED	BUDGET (\$, % COMP.)
GENERAL				
Renew cellular services contract	Go out for RFQ on cellular services and obtain cost-savings by selecting the best value quote	<ul style="list-style-type: none"> Q2-2012 COMPLETE 	<ul style="list-style-type: none"> KW 	<ul style="list-style-type: none"> No budget 100% complete
Evaluate photocopier needs and costs	Go out for RFP as our current photocopier lease is up. Review departmental requirements and possibility of fleet reduction; obtain cost-savings by selecting the best value proposal	<ul style="list-style-type: none"> Q3 2012 	<ul style="list-style-type: none"> KW 	<ul style="list-style-type: none"> N/A
HARDWARE INFRASTRUCTURE				
Develop virtualization strategy	Implement server virtualization technology; end goal of reducing 18 servers to 6 servers	<ul style="list-style-type: none"> Q4 2012 	<ul style="list-style-type: none"> KF (lead), HC, KW 	<ul style="list-style-type: none"> \$100,000 25% complete
Replace storage appliance	Replace CITYSAN1 as it has reached life expectancy and have exceeded capacity.	<ul style="list-style-type: none"> Q4 2012 	<ul style="list-style-type: none"> KF 	<ul style="list-style-type: none"> \$75,000 25% complete
Annual computer replacement program	Replace approximately 53 computers that have reached end of life, including aging computers at WWTP and WTP previously not supported.	<ul style="list-style-type: none"> Q3 2012 	<ul style="list-style-type: none"> PJ, SW 	<ul style="list-style-type: none"> \$71,000 80% complete
Purchase and deploy plotter / scanner	Purchase a plotter/scanner device as Development Services currently does not have access to a suitable machine.	<ul style="list-style-type: none"> Q2-2012 COMPLETE 	<ul style="list-style-type: none"> SW 	<ul style="list-style-type: none"> \$20,000 100% complete
Replace Council Chambers audio / video system	Current equipment is over 10 years old and is consumer grade. New system will improve quality and dependability.	<ul style="list-style-type: none"> Q3 2012 	<ul style="list-style-type: none"> KW 	<ul style="list-style-type: none"> \$75,000 30% complete

Replace UPS in Data Centre	Current UPS is 10+ years old and is no longer supported. Replace with multiple smaller UPS' in order to eliminate single point of failure and optimize coverage.	• Q3 2012	• KW, HC	• \$10,000
Deploy additional video surveillance server	Additional server required to replace aging server and allow recording of Community Centre cameras and expand for future growth.	• Q2-2012 COMPLETE	• KF	• \$8000 • 100% complete
NETWORK INFRASTRUCTURE				
Provide IT support services to WWTP and WTP	Replace aging and consumer-grade infrastructure to increase bandwidth as well as provide cost-savings through the use of existing corporate infrastructure	• Q4 2012	• HC	• \$20,000
Replace end of life switches	Critical infrastructure switches have reached end of life and are no longer supported by manufacturer. Swap out 6 switches.	• Q2-2012 COMPLETE	• HC	• \$30,000 • 100% complete
Expand wireless network in City facilities	Establish access to the corporate network wirelessly throughout the SOEC and Community Centre	• Q3 2012	• HC	• \$68,000
SOFTWARE MANAGEMENT				
Work in partnership with Accounting to replace financial software	Assist with implementation and deployment of Agresso as required.	• Q4 2012	• BS	• nil
Employ suitable technologies to engage citizens and businesses online	Deploy CityView development services portal to allow for online inspection scheduling and permit application status inquiry. Apply a theme to our online web services to ensure they reflect our web presence and branding, and design spring and fall themes	• Q3 2012 • Q2 2012	• WM • KW, Atomic Crayon	• Nil • \$12,000 • 80% complete

<p>Deploy Tempest "Calls for Service" module</p>	<p>Software that will be used for complaint tracking purposes and task-tracking purposes by all City departments</p>	<ul style="list-style-type: none"> • Q4 2012 	<ul style="list-style-type: none"> • WM 	<ul style="list-style-type: none"> • nil
<p>Develop strategy for Facilities maintenance management software</p>	<p>Work in conjunction with the Facilities Manager, with an emphasis on utilizing existing software</p>	<ul style="list-style-type: none"> • Q4-2012 COMPLETE 	<ul style="list-style-type: none"> • BS 	<ul style="list-style-type: none"> • \$75,000
<p>Implement ESRI GIS</p>	<p>Work with all departments to convert from outdated Mapguide to industry standard ESRI GIS software; develop a plan for future use and expansion of GIS data throughout the organization</p>	<ul style="list-style-type: none"> • Q4 2012 	<ul style="list-style-type: none"> • ER 	<ul style="list-style-type: none"> • \$200,000 • 30% complete
<p>Implement meeting management solution</p>	<p>Work in partnership with the Clerks department to improve meeting agenda and minutes output; allow for paperless viewing of the agenda on iPads</p>	<ul style="list-style-type: none"> • Q3 2012 	<ul style="list-style-type: none"> • KW, Clerks 	<ul style="list-style-type: none"> • \$50,000

2012
DEPARTMENTAL WORKPLAN
PUBLIC WORKS
 Updated 2012 10 09

DEPARTMENTAL WORKPLAN	ACTION	TIMELINE (Year/Mth/Day)	STAFF ASSIGNED	BUDGET (\$, % COMP.)
GENERAL REVENUE – ROADS				
D/T Planter Removal – 12 Planters	<ul style="list-style-type: none"> Notification – Paper, DPA, Direct Removal & Restoration 	<ul style="list-style-type: none"> 2012-02-27 COMPLETE 2012-03-05 to 23-COMplete 	<ul style="list-style-type: none"> WS WS 	<ul style="list-style-type: none"> \$56,000 (\$27,000) 100%
Sidewalks – Duncan Ave – Atkinson to Fairview <small>Note: Budget is combined with 4 projects current software will not break out individual costs – individual project costs are estimated</small>	<ul style="list-style-type: none"> Notification – Paper and Direct Construction 	<ul style="list-style-type: none"> 2012-03-26 COMPLETE 2012-04-02 to 20-COMplete 	<ul style="list-style-type: none"> WS WS 	<ul style="list-style-type: none"> \$45,000 (\$27,000 est.) 100%
Sidewalks – Fairview Road – Huth to Duncan <small>Note: Budget is combined with 4 projects current software will not break out individual costs – individual project costs are estimated</small>	<ul style="list-style-type: none"> Notification – Paper and Direct Construction 	<ul style="list-style-type: none"> 2012-05-07 COMPLETE 2012-05-14 to 25-COMplete 	<ul style="list-style-type: none"> WS PW Crew 	<ul style="list-style-type: none"> \$45,000 (\$27,000 est.) 100%
Sidewalks – Warren Ave – Main to Mobile Home Park <small>Note: Budget is combined with 4 projects current software will not break out individual costs – individual project costs are estimated</small>	<ul style="list-style-type: none"> Notification – Paper and Direct Gas Permit Construction 	<ul style="list-style-type: none"> 2012-04-16 COMPLETE 2012-02 COMPLETE 2012-04-23 to 27-COMplete 	<ul style="list-style-type: none"> WS WS PW Crew 	<ul style="list-style-type: none"> \$10,000 (\$6,000 est.) 100%
Footpaths and Walkways	Grant dependent – design, tender and construct KVR trail upgrade with recycled asphalt millings. <ul style="list-style-type: none"> Complete design Tender and Construct Complete construction 	<ul style="list-style-type: none"> 2012-Q2 COMPLETE 2012-Q2 – 50% 2012-10-31 July 15th 90% COMPLETE 	<ul style="list-style-type: none"> DS DS Contractor 	<ul style="list-style-type: none"> \$189,000 (\$159,000) 90%
PENTICTON TRANSIT PLAN	<ul style="list-style-type: none"> Review of Draft Transit Plan with the City, BC Transit and Service Providers Presentation of the Draft Transit 	<ul style="list-style-type: none"> 2012-02-24 COMPLETE 2012-04-16 COMPLETE 	<ul style="list-style-type: none"> DO BC Transit 	<ul style="list-style-type: none"> N/A

	<ul style="list-style-type: none"> Plan to the Transportation Committee for Comment Workshop with Council on the Draft Transit Plan Draft Transit Plan to Open Council meeting Public meetings on the Draft Transit Plan Refinement of the Transit Plan based on feedback received Submission of Draft Final Report Submission of Final Report Presentation and direction from City Council Budget preparation Implementation 	<ul style="list-style-type: none"> 2012-04-16 COMPLETE 2012-04-16 COMPLETE 2012-05 COMPLETE 2012-05 COMPLETE 2012 08 2012 08 2012-06-18 COMPLETE 2012-10 COMPLETE 2013 Q2 	<ul style="list-style-type: none"> BC Transit BC Transit BC Transit BC Transit BC Transit BC Transit BC Transit DO BC Transit 	
GENERAL REVENUE – PARKS				
<p>Skaha Playground – Upgrade</p> <p>Project on HOLD by request of SOCC until 2013 for fund raising and awareness</p>	<ul style="list-style-type: none"> Letter to South Okanagan Children's Charity – Budget Approval Plan and Concept approval Commitment from Charity Tender / RFP – Equipment Notification – Paper and Council Construction Grand Opening Ceremony 	<ul style="list-style-type: none"> 2012-02-06 COMPLETE 2012-02-20 COMPLETE 2012-02-20 COMPLETE 2013 02 2013 05 2013 05 to 06 2013 06 	<ul style="list-style-type: none"> PS PT PS PT PT P Crew PS 	<ul style="list-style-type: none"> \$50,000 (\$) %
<p>Skaha Park Elm Ave Development</p>	<ul style="list-style-type: none"> Design Notification – Council, Papers, & Direct Construction 	<ul style="list-style-type: none"> 2012-02 COMPLETE 2012-03-12 COMPLETE 2012-03-12 to 05-18 COMPLETE 	<ul style="list-style-type: none"> PS PS P & PW Crews 	<ul style="list-style-type: none"> \$180,000 (\$168,400) 100%
<p>Handicapped Beach Access – Skaha Beach</p>	<ul style="list-style-type: none"> Consultation Design Notification Construction 	<ul style="list-style-type: none"> 2012 04 to 06 COMPLETE 2012 05 COMPLETE 2012 07 COMPLETE 2012 07 COMPLETE 	<ul style="list-style-type: none"> PS PT PT PW Crew 	<ul style="list-style-type: none"> \$40,000 (\$20,071) 100%
<p>Kings Park Fence Extension</p>	<ul style="list-style-type: none"> Quotes Construction 	<ul style="list-style-type: none"> 2012 03 - COMPLETE 2012 03 - COMPLETE 	<ul style="list-style-type: none"> PT Contractor 	<ul style="list-style-type: none"> \$15,000 (\$16,913)

Bleacher Replacement Program	<ul style="list-style-type: none"> • Quotes • Construction 	<ul style="list-style-type: none"> • 2012 08 - Complete • 2012 08 12 - 	<ul style="list-style-type: none"> • PT • Contractor 	<ul style="list-style-type: none"> • \$10,000 (\$) • 0% 	100%
Small Parks Projects	<ul style="list-style-type: none"> • Design • Quotes • Install 	<ul style="list-style-type: none"> • 2012 07 • 2012 07 - COMPLETE • 2012 07-08 12 	<ul style="list-style-type: none"> • PT • PT • P Crew 	<ul style="list-style-type: none"> • \$4,000 (\$) • % 	
Small Parks Projects	<ul style="list-style-type: none"> • Design • Quotes • Install 	<ul style="list-style-type: none"> • 2012-06 - COMPLETE • 2012 06 • 2012 06 - COMPLETE 	<ul style="list-style-type: none"> • PT • PT • PW Crew 	<ul style="list-style-type: none"> • \$4,000 (\$1,500) • 75% 	
Small Parks Projects	<ul style="list-style-type: none"> • Design • Notification – User Groups / Event Coordinator • Install 	<ul style="list-style-type: none"> • 2012-05 - COMPLETE • 2012-05 - COMPLETE • 2012-05 - COMPLETE 	<ul style="list-style-type: none"> • PT • PT • P Crew 	<ul style="list-style-type: none"> • \$4,000 (\$9,000) • 100% 	
Small Parks Projects	<ul style="list-style-type: none"> • Construction 	<ul style="list-style-type: none"> • 2012 09 - COMPLETE 	<ul style="list-style-type: none"> • P Crew 	<ul style="list-style-type: none"> • \$3,500 (\$6,600) • 100% 	
Small Parks Projects	<ul style="list-style-type: none"> • Design • Quotes • Install 	<ul style="list-style-type: none"> • 2012 07 • 2012 07 • 2012 08- 12 	<ul style="list-style-type: none"> • PT • PT • P Crew 	<ul style="list-style-type: none"> • \$3,500 (\$) • % 	
Small Parks Projects	<ul style="list-style-type: none"> • Quotes • Install 	<ul style="list-style-type: none"> • 2012 06 12 	<ul style="list-style-type: none"> • PT • P Crew 	<ul style="list-style-type: none"> • \$1,500 (\$) • % 	
Pathway Repairs	<ul style="list-style-type: none"> • Area Identification • Construction 	<ul style="list-style-type: none"> • 2012 05 - COMPLETE • 2012 05 to 06 	<ul style="list-style-type: none"> • PS • PW Crew 	<ul style="list-style-type: none"> • \$10,000 (\$ 1,500) • 100% 	
Ellis Creek Trail Head – CF	<ul style="list-style-type: none"> • Construction Completion • Opening Ceremony 	<ul style="list-style-type: none"> • 2012-03-31 - COMPLETE • 2012-06 - COMPLETE 	<ul style="list-style-type: none"> • P Crew • PS 	<ul style="list-style-type: none"> • \$85,900 (\$83,600) • 100% 	

PENTICTON PARKS MASTER PLAN	<ul style="list-style-type: none"> Preparation of Draft Master Plan Document Workshop with Council on the Draft Parks Master Plan Revisions to the Draft Parks Master Plan based on Council feedback Draft Parks Master Plan to Open Council meeting Public meetings on the Draft Parks Master Plan Refinement of the Parks Master Plan based on feedback received Presentation and direction from City Council Budget preparation Implementation 	<ul style="list-style-type: none"> 2012 07 2012 08 20 2012 09 2012 09 17 2012 09 2012 10 2012 10 22 2012 10 2013 Plus 	<ul style="list-style-type: none"> DO DO DO DO DO DO DO PS PS 	<ul style="list-style-type: none"> N/A
CEMETERY				
Cemetery Master Plan – CF This project will be deferred to 4 th quarter and will be complete in 2013.	<ul style="list-style-type: none"> Create RFP RFP Evaluation Council Approval – If Required Issue PO Review Draft Report Introduction to Council / Public Process Final Report to Council 	<ul style="list-style-type: none"> 2012 04 08-11 2012 05 09 12 2012 05-22 2013 01 2012-05 2013 01 2012 08 2013 06 2012 09-04 2013 07 2012 10-04 2013 07 	<ul style="list-style-type: none"> PWM PWM PWM PWM PWM PWM PWM 	<ul style="list-style-type: none"> \$80,000 (\$) 0%
WATER UTILITY				
Rural Meter Pits	<ul style="list-style-type: none"> Notification Construction 	<ul style="list-style-type: none"> Prior to work 2012-03 to 10 COMPLETE 	<ul style="list-style-type: none"> WS PW Crew 	<ul style="list-style-type: none"> \$45,000 (\$45,000) 100%
Irrigation Upgrading	<ul style="list-style-type: none"> Planning of Projects Notification as required Construction 	<ul style="list-style-type: none"> 2012-02 to 03 COMPLETE As required 2012 02 to 10 COMPLETE 	<ul style="list-style-type: none"> WS WS PW Crew 	<ul style="list-style-type: none"> \$30,000 (\$24,000) 100%
Greyback Dam Upgrades	<ul style="list-style-type: none"> Planning / Design / Eng 	<ul style="list-style-type: none"> 2012-01-02 	<ul style="list-style-type: none"> PWM 	<ul style="list-style-type: none"> \$350,000

<p>Due to unforeseen complexities of this project we expect the final project to be over budget approximately \$50,000 to \$75,000 for a total cost between \$400,000 and \$425,000</p>	<p>Approval</p> <ul style="list-style-type: none"> Procurement of Gates Review of Environmental / MOE Notification Construction 	<p>COMPLETE</p> <ul style="list-style-type: none"> 2012-02-03 COMPLETE 2012 03 / 04 SUBMITTED 2012 08 to 09 COMPLETE 	<ul style="list-style-type: none"> WS WS Contractor 	<p>(\$278,725) 97%</p>
<p>Pentiction 2 Dam Upgrades</p>	<ul style="list-style-type: none"> Predesign / Design Tender Package MOE Approval / Environmental Impact Assessment Tender Award Preconstruction Meeting Notification Construction 	<p>COMPLETE</p> <ul style="list-style-type: none"> 2012 02 to 03 - COMPLETE 2012 03 - COMPLETE 2012 05 - COMPLETE 2012 06 08 - COMPLETE 2012 07 / 08 2012 08 / 11 	<ul style="list-style-type: none"> PWM - Lead WT - Support WS - Support 	<ul style="list-style-type: none"> \$1,550,000 (\$283,080) 30%
<p>Misc Dam Projects</p>	<ul style="list-style-type: none"> Design / Dam Safety Approval Construction 	<p>COMPLETE</p> <ul style="list-style-type: none"> 2012 07 / 08 - COMPLETE 2012 07 / 08 COMPLETE 	<ul style="list-style-type: none"> WS - Lead 	<ul style="list-style-type: none"> \$13,500 (\$2,700) 20%
<p>Fire Hydrant Spacing Improvements Note: \$60,000 was transferred to Capital Works for Hydrant Installations</p>	<ul style="list-style-type: none"> Planning Notification – As Required Construction 	<p>COMPLETE</p> <ul style="list-style-type: none"> As required 2012 03 to 11 	<ul style="list-style-type: none"> WS - Lead 	<ul style="list-style-type: none"> \$80,000 (\$60,000) 75%
<p>Leak Detection Program</p>	<ul style="list-style-type: none"> Tender Notification Perform Project 	<p>2012-03- COMPLETE</p> <ul style="list-style-type: none"> Week prior to work commencing COMPLETE To be determined COMPLETE 	<ul style="list-style-type: none"> WT - Lead 	<ul style="list-style-type: none"> \$18,000 (\$20,300) 100%
SEWER UTILITY				
<p>Compost Site – Upgrades</p>	<ul style="list-style-type: none"> Replacement as required 	<ul style="list-style-type: none"> 2012 12 	<ul style="list-style-type: none"> WS - Lead 	<ul style="list-style-type: none"> \$5,000 (\$) %

FLEET

<p>Purchase Fire Truck</p>	<ul style="list-style-type: none"> • Create RFP / Purchase Used • RFP Evaluation • Council Approval • Issue PO • Take Possession 	<ul style="list-style-type: none"> • 2012-02 COMPLETE • 2012-03 COMPLETE • 2012-04 COMPLETE • 2012-04 COMPLETE • 2012-12 2013 05 	<ul style="list-style-type: none"> • FMS • PM • PWM • PM • FMS 	<ul style="list-style-type: none"> • \$650,000 (\$570,000) 75%
<p>Purchase Loader Note old loader recently sold on BC Auctions for \$40,100 which is approximately \$20,000 over estimated trade in value</p>	<ul style="list-style-type: none"> • Create RFP / Purchase Used • RFP Evaluation • Council Approval • Issue PO • Take Possession 	<ul style="list-style-type: none"> • 2012-02 COMPLETE • 2012-03 COMPLETE • 2012-04-02-COMLETE • 2012-04 COMPLETE • 2012-06 COMPLETE 	<ul style="list-style-type: none"> • FMS • PM • PWM • PM • FMS 	<ul style="list-style-type: none"> • \$170,000 (\$154,000) 100%
<p>Purchase Street Sweeper Old sweeper sold for \$29,100 which is \$10,000 more than estimated trade in value</p>	<ul style="list-style-type: none"> • Create RFP / Purchase Used • RFP Evaluation • Council Approval • Issue PO • Take Possession 	<ul style="list-style-type: none"> • 2012-05 COMPLETE • 2012-06 COMPLETE • 2012-07-16 COMPLETE • 2012-07 COMPLETE • Variable COMPLETE 	<ul style="list-style-type: none"> • FMS • PM • PWM • PM • FMS 	<ul style="list-style-type: none"> • \$210,000 (\$173,000) 100%
<p>Purchase Line Truck Truck has purchased for \$77,000 US some additional import charges expected and some minor modifications</p>	<ul style="list-style-type: none"> • Create RFP / Purchase Used • RFP Evaluation • Council Approval • Issue PO • Take Possession 	<ul style="list-style-type: none"> • 2012 07 COMPLETE • N/A COMPLETE • 2012 08 – N/A • 2012 08 - COMPLETE • 2012 12 • Variable 	<ul style="list-style-type: none"> • FMS • PM • PWM • PM • FMS 	<ul style="list-style-type: none"> • \$120,000 (\$77,000) 95%
<p>Purchase Misc Parks Equipment</p>	<ul style="list-style-type: none"> • Purchase 	<ul style="list-style-type: none"> • Variable 	<ul style="list-style-type: none"> • FMS 	<ul style="list-style-type: none"> • \$8,000 (\$2,300) 50%
<p>Fleet GPS</p>	<ul style="list-style-type: none"> • RFP • Evaluation • Council Approval • Issue PO • Training – Install and User • Policy Review / Notification • Installation 	<ul style="list-style-type: none"> • COMPLETE • 2012-02 COMPLETE • 2012-04 COMPLETE • 2012-04 COMPLETE • 2012 04 to 08 – In Progress • 2012 04 - COMPLETE • 2012 12 – In Progress • COMPLETE 	<ul style="list-style-type: none"> • FMS • PM • PWM • PM • PWM • PWM • FMS 	<ul style="list-style-type: none"> • \$31,000 + Installation (\$26,000) 100%

2012
DEPARTMENTAL WORKPLAN
PURCHASING DEPARTMENT
 (July 1 – September 30, 2012)

DEPARTMENTAL ACTIVITIES	ACTION	TIMELINE (Year/Mth/Day)	STAFF ASSIGNED	BUDGET (\$, % COMP.)
Tenders, RFP, RFQ	Prepared, posted and advertised 25- Tenders, RFPs and RFQs – Q1	• 2012-Q1	PM	• COMPLETE
	Prepared, posted and advertised 20- Tenders, RFPs and RFQs – Q2	• 2012-Q2	PM	• COMPLETE
	Prepared, posted and advertised 12 Tenders, RFPs and RFQs – Q3	• 2012-Q3	PM	• On-going
Cost Savings / Revenue	Dispose of surplus/obsolete equipment • \$21,855.64 – Q1 • \$33,523.63 – Q2 • \$40,663.20 – Q3	• On-going	SB	• On-going
	Cost savings by obtaining quotes • \$46,879.49 – Q1 • \$714,119.09 – Q2 • \$229,530.50 – Q3	• On-going	PM SB	• On-going
Purchasing/Receiving/Invoicing	Process purchase orders, receive goods and match packing slips to invoice and purchase order on daily basis. <u>Q1-Stats</u> • PO's issued – 219 • Work Orders issued – 393 • Invoices processed – \$6,874,298.39 • Purchasing Card – \$124,362.36 <u>Q2-Stats</u> • PO's issued – 204 • Work Orders issued – 415	• On-going	PM SB PS	• On-going

	<ul style="list-style-type: none"> • Invoices processed - \$2,568,944.80 • Purchasing Card - \$143,750.53 <p><u>Q3 Stats</u></p> <ul style="list-style-type: none"> • PO's issued - 1079 • Work Orders issued - 322 • Invoices processed - \$1,351,450.27 • Purchasing Card - \$110,815.50 			
<p>Notices</p>	<p>Notices sent to tenants and property owners as required.</p> <p><u>Q1 stats</u></p> <ul style="list-style-type: none"> • 400+ meter replacement notices • 90+ brushing and rotten private pole letters • 43 Skaha Park expansion letters to Elm Ave residents • 2012 road and sewer capital works project notices to affected tenants and property owners • Contact list prepared for Okanagan Lakeshore redevelopment project public consultation <p><u>Q2 stats</u></p> <ul style="list-style-type: none"> • Notification to Capital Works projects affected residents and businesses • Special Event Permits for Bare Bones Duathlon, Okanagan Children's Festival, MeadowLark Festival, Big Bike Event, Peach City Half Marathon, 10K event, and Bike to Work Week. <p><u>Q3 stats</u></p> <ul style="list-style-type: none"> • Notification and parking passes to affected property owners of the Rock the Peach festival. • New Purchasing Card Policy sent to all purchasing card holders. • Notification to stakeholders and property owners regarding Okanagan Lake Waterfront forums. • Notification of water meter upgrade to approximately 150 households. 	<ul style="list-style-type: none"> • On-going 	<p>PWS ES EUS</p>	<ul style="list-style-type: none"> • On-going

BC One Calls	Provide locate information for all BC One inquiries. <u>Q1 stats</u> • 198 responses <u>Q2 stats</u> • 227 responses <u>Q3 stats</u> • 121 responses (July and August only – new Electrical Secretary not doing locates yet)	• On-going	EUS	• On-going
E3 – Energy, Environment and Energy	Data input of fleet stats for BC Climate-Action Plan 2011 – complete Q2 – Smart Teelive for Fleet Q3 – No work on E3 this quarter	• On-going	PS	• On-going
Purchasing Policy	Amend Purchasing Policy to reflect needs of the corporation - include purchasing used equipment and green purchasing component	• 2012-Q2	PM Select committee	• 0%
Invoice Approvals	Prepare procedures for invoice approval process – sent to Controller for approval	• 2012-Q4	PM C APC	• 75%
Warehouse Requisitions	Input and post warehouse every 2nd day	• 2012-Q2	PM PS SB	• COMPLETE
Annual Inventory Count	Arrange and organize staff for annual inventory count on October 16, 2012	• 2012-Q4	PM PS SB C	• 10%
Purchasing Cards	Reconcile list of card holders	• 2012-Q2	PM	• COMPLETE
Authorized Signatories	Update list and value of authorized signatories for purchases	• 2012-Q2	PM	• 50%
Purchases	Daily orders of inventory and project items	• On-going	PM SB PS	• On-going

**2012
DEPARTMENTAL WORKPLAN
RECREATION SERVICES**

DEPARTMENTAL WORKPLAN	ACTION	TIMELINE (Year/Mth/Day)	STAFF ASSIGNED	BUDGET (\$. % COMP.)
RECREATION				
Recreation 5 Year Strategic Plan	<ul style="list-style-type: none"> • Budget • Develop Planning Process • Community Survey To Include Evaluation and Needs Assessment • Survey Return • Completion of Strategic Plan • Annually Adjust 	<ul style="list-style-type: none"> • 2012/05/01 – 2012/12/31 • 2012/05/31 • 2012/07/31 • 2012/08/31 • 2012/12/31 • Ongoing 	<ul style="list-style-type: none"> • RECS • RECS • RECS • RECS • RECS • RECS 	<ul style="list-style-type: none"> • \$20,000 • 12/06/30 100% • Directed to be deferred to 2013 to not compete with City survey • 12/09/30 50%
Marketing Plan	<ul style="list-style-type: none"> • Develop Planning Process • Completion of Plan 	<ul style="list-style-type: none"> • 2012/05/15 • 2012/06/30 	<ul style="list-style-type: none"> • RECS • RECS 	<ul style="list-style-type: none"> • 12/09/30 90% • 12/09/30 30%
Loyalty Club	<ul style="list-style-type: none"> • Develop Planning Process • Full Launch Date 	<ul style="list-style-type: none"> • 2012/05/31 • 2012/09/01 	<ul style="list-style-type: none"> • RECS • RECS 	<ul style="list-style-type: none"> • 12/09/31 100% • Under Review
New Revenue Streams	<ul style="list-style-type: none"> • Dale Charles Physiotherapy • Food & Beverage Concession • Cleland Theatre Optimization Plan • Cleland Theatre Marketing • Cleland Lobby Renovation • Multi-Sport Contract • New Indoor / Outdoor Triathlon • Rooms / Leases / Retail / E-Commerce / Advertising / Naming / Sponsorships Plans 	<ul style="list-style-type: none"> • 2012/04/02 • 2012/05/01 • 2012/05/01 • 2012/06/01 • 2012/05/31 • 2012/03/01 • 2012/11/01 • 2012/06/30 & Ongoing • 2012/06/30 & Ongoing 	<ul style="list-style-type: none"> • RECFACTS • RECFACTS • RECS • RECS • FACS • RECS • RECS • RECS • RECS • RECS 	<ul style="list-style-type: none"> • 12/04/02 100% • 12/05/31 100% • 12/03/31 100% • 12/09/30 75% • 12/07/24 100% • 12/03/01 100% • Deffered 2013 • Ongoing • Ongoing
Fees & Charges 3 Year Plan	<ul style="list-style-type: none"> • Competitive Analysis for Admissions, Programs & Rentals 	<ul style="list-style-type: none"> • 2012/08/31 	<ul style="list-style-type: none"> • RECS 	<ul style="list-style-type: none"> • 12/09/30 75%

	<ul style="list-style-type: none"> Venues Expense Analysis Fees & Charges Policy Update Fees & Charges Bylaw Update 	<ul style="list-style-type: none"> 2012/09/30 2012/10/31 2012/11/30 	<ul style="list-style-type: none"> RECS RECS RECS 	<ul style="list-style-type: none"> 12/09/30 75% 12/09/30 50% 12/09/30 35%
Business Management Report System	<ul style="list-style-type: none"> Needs Assessment Programming Tools Report Development CLASS Integration 	<ul style="list-style-type: none"> 2012/04/15 2012/04/30 2012/05/01 Ongoing 	<ul style="list-style-type: none"> RECS RCITFINS RCITFINS RECSITS 	<ul style="list-style-type: none"> 12/04/15 100% 12/06/04 100% 12/06/11 100% Ongoing <p><i>Remaining work in this area awaiting financial software conversion.</i></p>
Spring / Summer Recreation Guide	<ul style="list-style-type: none"> Development and Editing Distribution Registration Commences 	<ul style="list-style-type: none"> 2012/02/20 2012/03/07 2012/03/07 	<ul style="list-style-type: none"> RECS RECS RECS 	<ul style="list-style-type: none"> 12/02/20 100% 12/03/07 100% 12/03/07 100%
Fall / Winter Recreation Guide	<ul style="list-style-type: none"> Development and Editing Distribution Registration Commences 	<ul style="list-style-type: none"> 2012/08/13 2012/08/29 2012/08/29 	<ul style="list-style-type: none"> RECS RECS RECS 	<ul style="list-style-type: none"> 12/09/13 100% 12/09/29 100% 12/09/29 100%
Fitness Room Upgrade	<ul style="list-style-type: none"> Equipment Install & Completion 	<ul style="list-style-type: none"> 2012/05/31 	<ul style="list-style-type: none"> RECPURS 	<ul style="list-style-type: none"> 12/09/30 95%
Advertising Policy	<ul style="list-style-type: none"> Presentation to Council & Approval 	<ul style="list-style-type: none"> 2012/04/02 	<ul style="list-style-type: none"> RECS 	<ul style="list-style-type: none"> 12/03/05 100%
Sponsorship Policy	<ul style="list-style-type: none"> Presentation to Council & Approval 	<ul style="list-style-type: none"> 2012/04/02 	<ul style="list-style-type: none"> RECS 	<ul style="list-style-type: none"> 12/03/05 100%
Donation Policy	<ul style="list-style-type: none"> Presentation to Council & Approval 	<ul style="list-style-type: none"> 2012/04/02 	<ul style="list-style-type: none"> RECS 	<ul style="list-style-type: none"> 12/03/05 100%
Waterfront Enhancement and Downtown Revitalization	<ul style="list-style-type: none"> Outdoor Festival/Event Planning Facilitate City Wide Department Consultation Streamline Outdoor F/E Organization Process Develop Comprehensive Event Planning Guide Develop New Event Application Form Final Guide Copy Formatted Distribute New CEPG and EAF to All Event Organizers Develop Special Event Calendar 	<ul style="list-style-type: none"> Ongoing 2012/03/15 & Ongoing 2012/03/31 2012/03/31 2012/03/31 2012/04/30 2012/04/30 2012/04/15 	<ul style="list-style-type: none"> RECS RECS RECS RECS RECS RECSITS RECS RECS 	<ul style="list-style-type: none"> Ongoing 12/03/16 100% 12/03/31 100% 12/03/31 100% 12/03/16 100% 12/05/18 100% 12/05/18 100% 12/05/18 100%

	<ul style="list-style-type: none"> Communication Plan Implement SECCP to All Internal and External Stakeholders 	<ul style="list-style-type: none"> 2012/04/30 	<ul style="list-style-type: none"> RECS 	<ul style="list-style-type: none"> 12/04/30 100%
--	---	--	--	---



Penticton RCMP Detachment Status Report

3rd Quarter, 2012

Commander: **Insp. Brad HAUGLI**
(250) 492-4300

Human Resources

Employees

- 34 Police Officers (Municipally funded)
- 5 Police Officers (Provincially funded)
- 2 Police Officers (Federal and Provincial funding split - PIB First Nations Policing)
- 6 Reserve Police Officers (deployed regionally)
- 23 Municipal Employees - includes Regional Crime Analyst, Crime Stoppers Coordinator, Community Policing Coordinator, LAN Administrator and Victim Services.
- 2 Provincial Employees (Federal Public Servants)

Volunteers

- 10 Auxiliary Police
- 33 Citizens on Patrol and Speed Watch
- 13 Restorative Justice Facilitators
- 8 Victim Services
- 2 Community Policing

Regional Police Dog Services

- 1 Police Officer (Penticton - Municipally funded)
- 1 Police Officer (Provincially funded)

Regional Forensic Identification Services

- 1 Police Officer (Penticton - Municipally funded)
- 1 Police Officer (Provincially funded)


Regional Investigative Services (Plainclothes)

- 9 Police Officers (Penticton - Municipally funded)
- 1 Police Officer (Provincially funded) - based at Penticton Detachment
- 3 Police Officers (Provincially funded) - based at Oliver Detachment

Operational Report

Incident Statistics

During the third quarter of 2012, Penticton RCMP responded to 5342 calls for serviceⁱ compared with 5547 calls in the second quarter of 2011. This corresponds to a decrease of 4%.



Crime Trendsⁱⁱ

Penticton RCMP responded to 3% fewer Criminal Code files during the third quarter of 2012 than during the same quarter last year.

The rate of violent crime has seen significant declines this year, and, although the summer months typically see an increase in these types of files, the number of assaults and robberies reported to police this year were 22% and 30% lower than in previous years, respectively.

High volume crime types such as cause disturbance and mischief complaints increased from last quarter. However, these increases are typical of the July to September quarter, as summertime activities, bar/pub attendance and tourist season reach their highest points of the year. So far this year the number of disturbances is 7% higher than last year, while mischief and property damage complaints remain steady.

The rate of thefts from vehicles continues to be a significant influence in number of Criminal Code

Penticton	Selected Criminal Code Offenses				
	2011 Q2	2011 YTD	2012 Q2	2012 YTD	11 - 12 Change
ASSAULTS	139	340	116	264	▼
ROBBERIES	9	20	7	14	▼
With Weapon	2	4	3	5	▲
With Firearm	0	0	0	1	▲
Other	7	16	4	8	▼
SEXUAL OFFENCES	10	27	5	12	▼
HOMICIDES (incl. attempt)	2	2	0	0	▼
THEFT FROM VEHICLES	99	267	163	401	▲
VEHICLE THEFT	41	92	31	94	▲
BREAK AND ENTERS	67	166	69	192	▲
Business	29	82	34	107	▲
Residential	34	69	27	62	▼
Other	4	15	8	23	▲
OTHER THEFT	204	519	190	448	▼
CAUSE DISTURBANCE	257	592	278	646	▲
MISCHIEF	196	499	186	481	▼


violations, with 50% more reports received thus far in 2012 than during the same period in 2011. Reports of vehicle break-ins this summer were specifically concentrated in the city's Northeastern and Downtown areas, and, while several individuals were arrested in the area in the past few months, the number of thefts in those locations continue to be higher than expected. Conversely, thefts of vehicles have remained consistently low since their peak in the fourth quarter of 2011, Penticton RCMP continues to actively target the city's most prolific vehicle thieves through regular use of bait vehicles, rigorous compliance checks and

other investigational tactics.

The number of commercial B&Es declined back to average levels this quarter – however, the overall count for the year is higher than last year, due in part to a series of 36 break-ins to apartment building common laundry rooms reported between mid-February and June. The number of residential break and enters increased from last quarter but in total remain slightly lower in 2012 than they were in 2011.

Arrests and Charges

Between July 1st and September 30th 2012, charges were forwarded to Crown Counsel against offenders relating 94 breaches of various court orders, 42 assaults and 29 thefts, amongst other crime types. Notable arrests made during the third quarter included the following:



- On July 3rd a female suspect was caught on bait car video entering a vehicle and stealing various items. The suspect was identified as an 18-year-old resident of Penticton, and was arrested August 23rd. She has been charged with theft under \$5000.
- On July 5th RCMP arrested a 51-year-old male who was wanted on a Canada-wide warrant for a sexual assault which occurred in Ontario in 1999. The male had been living under an assumed identity in the Penticton area for nine years. He was returned to Toronto to deal with the outstanding charges.
- On July 12th a 19-year-old female reported that she had been fondled and verbally threatened by an unknown male on Lakeshore Dr. The male, a 42-year-old resident of Grand Forks, was located and arrested the next morning, and has been charged with three counts of uttering threats, one count of break and enter with intent to commit an indictable offence and one count of sexual assault.
- Several vehicles parked at the Lakeside Resort were broken into late on August 6th. Members on patrol in the area spotted a suspicious male who fled from police. The 17-year-old male suspect was soon located and arrested, and is currently on bail facing charges of assault with a weapon and possession of a weapon for a dangerous purpose, offences committed during his arrest.
- Between August 11th and 13th RCMP responded to a series of B&Es at vehicle dealerships on W. Duncan Ave, where two vehicles were stolen and a third was damaged. On August 14th members located a male in a rural area near Marron Valley Rd. in the vicinity of one of the stolen vehicles, a Ford F-series pickup. A snowmobile which was found in the bed of the truck was later determined to have been stolen in a break and enter at Apex. The suspect, a 24-year-old male, was arrested and is currently in custody facing two charges of possession of stolen property as well as drug possession for the purpose of trafficking.
- On August 16th a Penticton taxi driver called to report a group of males attacking a lone male victim and taking items from his pockets. Three suspects, including two 16-year-old males and one 18-year-old male were arrested in connection with this incident and are now facing charges of robbery and aggravated assault. The victim, a 31-year-old resident of Penticton, was treated in hospital and released.

- A pickup truck stolen from MacDonald St. on July 24th was recovered by police at a residence on Green Mountain Rd. on September 6th. A female was seen parking the vehicle and entering the residence, and she was eventually apprehended inside along with several knives and a firearm. The female, a 35-year-old resident of Penticton, is currently in custody awaiting court. She has been charged with possession of stolen property over \$5000.

Priority Areas

On April 12th, 2012, the OIC of the Penticton RCMP and Penticton Mayor Dan Ashton signed an Acknowledgement of Consultation (see Appendix A, page 13) which defined the following list of priorities:

1. Substance Abuse – Drugs and Alcohol
2. Traffic – Safety
3. Safety – Child/Youth Safety

The initiatives relating to the above noted three priorities are explained below.

Drug Enforcementⁱⁱⁱ

During the third quarter of 2012 Penticton RCMP investigated **69** founded drug offences.

10 of these files were related to illicit drug trafficking, including cocaine (**3**), cannabis (**3**), methamphetamine (**1**), heroin (**2**), methadone (**1**) and other drugs (**1**). **1** of these files involved the trafficking of two or more different drug types by the same individual or group of individuals. Outdoor marihuana plants were located at two rural areas and one residence this quarter. All were dismantled with no charges forwarded.

Of the **10** trafficking files investigated during the third quarter of 2012, **8** have resulted in charges to date (**80%** charge rate). **19** total trafficking **charges** were forwarded to Crown Counsel during the third quarter.

Traffic Safety

Penticton Municipal Traffic Section

Municipal Traffic members continued to promote high-visibility enforcement throughout the summer months in areas of high tourist traffic. The Penticton channel cruise areas were targeted for Liquor Act enforcement along with Motor Vehicle Act violations. Members also continued traffic enforcement relating to distracted driving in the community, logging over **35** contacts with members of the public who were using electronic devices while driving. Traffic members continued to utilize police mountain bikes to not only supplement the other units, but to enhance visibility and community involvement in the downtown areas.

Night shifts focused on impaired drivers through the use of stationary road checks in many areas throughout the city. In total, the traffic section logged over **600** written contacts this quarter.

Impaired Driving^{iv}

Between July and September 2012 Penticton RCMP handed out 54 90-day Immediate Roadside Prohibitions (IRPs) and 18 3-day IRPs. A further 6 drivers were given 24-hour prohibitions for alcohol use and 4 drivers were given 24-hour prohibitions for drug use.

Speed Watch

The Speed Watch program saw a significant reduction in volunteer hours this quarter with no deployments for the months July and August. The board was deployed 4 times in September for a total of 12 hours of operation. This program will be reviewed over the winter months to explore methods to increase participation.

Youth

Youth initiatives and member involvement with youth remain a focus of the Penticton Detachment, including the following:

- The "Ecstasy: Nothing's Free" project continues to develop with the web-based resource nearing completion;
- The Community Policing Coordinator continues to participate in integrated case management meetings with various stakeholders within the community;
- The Reflect project is complete. The programming encompassed experiential learning opportunities, art therapy and circle work. In total, the project engaged with fifteen females throughout the duration of the project. Of the fifteen, thirteen remain connected to school. At the beginning of the project eight of the participants had regular negative contact with police; since participating in the project this group has had no further negative contacts with police. With regard to change in high-risk behavior, of the fifteen participants twelve have shown significant lifestyle changes including quitting smoking and a reduction in substance use, two have not demonstrated any change in behavior and one did not engage with substances at any time. The girls that participated in the Reflect project are eager to continue "girls group" and have undertaken to self-manage with some assistance from the youth worker at the high school. The Reflect coordinators are continuing their involvement with the girls, but to a lesser degree, and the girls themselves are going to see where this takes them.
- The Threat and Risk Assessment Committee has completed a community protocol and the adoption of the protocol has occurred. The Community Policing Coordinator maintains her position as the initial point of contact for the detachment when the protocol is enacted.
- DARE continues to be supported by the Penticton Detachment. The DARE coordinator will resume delivering courses in October.
- Penticton RCMP members were present at the annual unsanctioned Sunrise party which took place this year in a rural area on Campbell Mountain. Members spoke with the youth in attendance about making good decisions and being respectful of one another. Road checks were also set up nearby. Overall, the party was uneventful.

Other Initiatives

Community Engagement

Downtown Community Policing

The Downtown Community Policing Office coordinates all RCMP volunteer operations, including Citizens on Patrol, the Auxiliary Constable program and Penticton Speed Watch, all of which aid in enhancing police-to-community contact. Volunteer numbers remain stable with a roster of **43** active volunteers.

The third quarter was steady in all areas of community policing. Presentations were made to several groups on topics including identity theft, office and home security issues. In addition the downtown policing coordinator delivered a presentation on counterfeit issues to local merchants at the Penticton Lakeside Resort. In addition, all merchants at Cherry Lane Shopping Centre received a personal visit to discuss counterfeit concerns. The downtown policing coordinator also developed a presentation on Senior's Driving and has delivered it to one group and received positive feedback. The coordinator is currently assessing the requests for additional presentations. These will be delivered as scheduling permits.

Downtown Community Policing also continues to conduct Crime Prevention through Environmental Design (CPTED) examinations of homes and businesses as requested, and delivers safety lectures to apartment managers on screening and dealing with tenants. The Downtown Community Policing Coordinator will attend advanced training in CPTED later in the fall.

As part of the role of Downtown Community Policing the Coordinator attended a week-long design charrette with community stakeholders on the development direction for downtown Penticton. The charrette created the opportunity to raise awareness of the Community Policing office and provide education to the charrette participants on policing and traffic concerns within the downtown core.

Meetings with the Downtown Penticton Association (DPA) Director Barb HAYNES continue on a weekly basis. At each meeting the director is presented with a detailed crime report and the crime map for the city for the previous week. These meetings are an excellent opportunity for the Community Policing office to receive feedback directly from the consumers. A concern that continues to be raised by both the DPA and the downtown merchants directly is the small group of local disorderly persons who frequent the downtown core. This matter continues to be discussed with the Penticton RCMP Operations NCO and the RCMP's Community Safety Team to explore avenues to reduce the disruption these individuals cause.

Penticton Detachment Rural Section

The Penticton RCMP rural section continues to provide police response in the five rural communities which fall within the rural jurisdiction, including Kaleden, Apex, OK Falls, Naramata and Faulder. The NCO in charge of rural policing engages with community and electoral representatives of each area on a regular basis, including an August article in Skaha Matters discussing safe use of ATV's and a September article reminding community of traffic safety concerns particularly in light of back to school concerns with increased number of children on the streets.

A complaint of racist graffiti occurred in Naramata in July and was quickly investigated resulting in the arrests of two local youths with mischief to public property. A meeting with Naramata community members is currently in its planning stages with the goal of reestablishing the Citizens On Patrols program which was once active in Naramata.

Auxiliary Constable Program

The present nominal role for Penticton's Auxiliary Constable Program is 8 members, with 2 additional A/Cst's from Keremeos and Burnaby. The majority of the A/Cst's have now completed their training requirements. The Auxiliaries provided assistance over the busy summer months, and were very active this summer with patrols during the Farmers Market with the Executive Director of the market expressing her appreciation for the efforts. The A/Cst's engaged with the vendors as well as the general public.

Lock Out Auto Crime Program

Targets for the Lock Out Auto Crime program include Cherry Lane Mall, Peachtree Square, Riverside Drive and on two occasions the Upper Duncan area during a period of increased reports of thefts from auto.

This quarter the Lockout Auto Crime volunteers contributed 159 hours of volunteer time along with 45 hours of administrative time, resulting in an annual total of 370 hours of volunteer time contributed to the program.

Citizens on Patrol (COPs)

The COP programs in both Penticton and Okanagan Falls continue to progress very well. Both groups have volunteered extra hours at community events demonstrating their dedication to the programs.

Patrols during the summer months were conducted from 9:00 p.m. to midnight in Okanagan Falls and 9:00 p.m. to 1:00 a.m. in Penticton. With darkness setting in sooner as winter approaches, both groups are now starting at 8:00 p.m. Penticton volunteers logged 1085 hours of patrol time with an additional 375 hours of administrative time this quarter, while volunteers in Okanagan Falls logged 248 hours of patrol time with 54 hours of administrative time. Both patrols are utilizing the new laptop computers and have checked in excess of 1500 license plates for possible stolen vehicles.

Penticton Industrial Development Association - PIDA

The Community Policing Coordinator and the Penticton Industrial Development Association met once this quarter to discuss a crime report for the area. In general, criminal activity in the area has remained stable with a reduction of wire theft which may be attributable to the new laws taking effect or two of the prolific local thieves currently in front of the court. Businesses were reminded to be more vigilant with their security alarms as there were over 60 false alarms the past 8 months in the industrial area.

Restorative Justice

Penticton Community Policing continues to offer the Restorative Justice Program. 12 youth were referred this quarter through 5 restorative justice circles involving a total of 36 participants. The Restorative Justice Coordinator accepts referrals from RCMP as well as directly from schools, and acts as a resource for the local school district in the implementation of the principles and values of Restorative Justice. This quarter the Restorative Justice

Coordinator served as a subject matter expert for Adult Corrections and provided a presentation to a local middle school and assisted Youth Probation with the coordination of a post sentence extra judicial sanction.

The Restorative Justice Coordinator continues to participate in the wrap-around team for youth at risk, with participants including the Penticton School District, Child and Youth Mental Health, MCFD, IHA Addiction Services, Youth Probation, Youth Forensics and the Aboriginal Justice Strategy. The Restorative Justice Coordinator also participates in the wrap-around team for adults with mental illness who are involved in the criminal justice system, with participants including Adult Mental Health, Forensics, the Aboriginal Justice Strategy and the Ministry of Social Development and Housing.

Committees

Penticton RCMP's OIC continues to be involved with the United Way and also co-chairs the Community Advisory Committee which meets quarterly.

Victim Services Program

This quarter Penticton and Summerland Victim Services provided support to **66** new clients while maintaining ongoing support to clients in **217** active files. Areas of support include providing emotional support, ensuring clients are updated on police investigations and providing accompaniment for court appearances. This quarter Victim Services provided court support to **60** people for a total of **83** hours. Victim Services also informs clients of their rights under the Victims of Crime Act and facilitates receipt of benefits and referrals to which they are entitled. In addition, the program participates in the coordination of the High Risk Domestic Violence Team.

This quarter, Victim Services provided support for victims of the following:

Domestic Violence - 11	Motor Vehicle Incident - 2	Youth Sexual Assault - 10
Property Crime - 3	Uttering Threats - 5	General Assaults - 7
Sudden Deaths - 12	Suicide - 2	Adult Sexual Assault - 3
Breaches - 1	Family Assaults - 3	Mental Health Act - 1
Child Sexual Assault - 1	Robbery - 1	Murder - 1
Missing Person - 1	Domestic Disputes - 12	

Significant files this quarter included:

- Court support was provided to witnesses required to testify in a preliminary inquiry relating to a homicide case. Support was also provided to the family of the deceased.
- In 4 separate trials, VS was appointed by the Judge to sit in the witness stand with children who were required to testify. The first trial was an adult male accused of assaulting the child. The second trial involved a prolific sexual offender. In the third and fourth trials, 2 males were charged with obtaining sexual services of a person under 18.
- VS provided support in Supreme Court for a first-degree murder trial.
- Provided support to family members of a drowning victim at Skaha Lake.

Prolific and Chronic Nuisance Offenders

Chronic Nuisance Offenders^v

Eleven Penticton residents qualified as active chronic nuisance offenders in the city of Penticton during the last six months, together generating approximately 4% of the city's total files and approximately 17% of the city's total liquor act and cause disturbance reports for that time period. The group includes two females and nine males between the ages of 27 and 57 who suffer from mental health and/or substance abuse issues. As of the time of this report, five of the individuals were in custody due to breaches of court-ordered conditions and other offences while the remaining seven individuals were out in the community.

Prolific Offender Management and Inter-Agency Communication

Penticton RCMP is committed to fostering an inter-agency approach when focusing on prolific and priority offenders in the community. The Community Safety Team NCO encourages the interaction between the unit and stakeholder agencies. Members of the Community Safety Team attend regular meetings with youth and adult probation officers, as well as collaborate with local parole officers. These relationships have been instrumental in the identification of high-risk individuals and the timely dissemination of critical information such as warrants, address changes, conditions and other compliance measures. RCMP also liaises with other detachments across the province to ensure that warrants are executed in the event that an offender has relocated outside of the detachment area.

The Penticton Community Safety Team (CST) continues an aggressive approach to compliance checks on local offenders – CST conducted 155 compliance checks this quarter resulting in 20 breaches.


Crime Stoppers

Crime Stoppers received 29 tips relating to events in Penticton and area during the third quarter of 2012, resulting in 3 arrests and 3 cases cleared.

Regional detachments were encouraged to continue using Crime Stoppers information when making news releases seeking information on crimes committed. Crime Stoppers has had reasonable success with Crimes of the Week news releases, especially when a photo is included. Mugshots published by local media continue to be very successful in dealing with outstanding warrants. All Detachments are encouraged to forward information on outstanding crimes or warrants where they are seeking the public's assistance in receiving information. Crime Stoppers set up an information booth at the "Kars under the K" car show in Keremeos on the August long weekend which was very well received with numerous visitors stopping by to talk about Crime Stoppers. The Coordinator continues to work on qualifying a Board member for volunteering in the office to assist with administrative duties.


Maps

Selected Criminal Code Offences Quarter 3, 2012^{vi}



This document is the property of the Royal Canadian Mounted Police, and may not be reclassified, copied, reproduced or used in whole or part or further disseminated without the express consent of the originator. Third Party Rule applies.

Penticton City/Rural RCMP Atoms



Appendix A



Royal Canadian Mounted Police **Gendarmerie royale du Canada**

Annual Performance Plan

Plan annuel de rendement

Acknowledgement of Consultation

Attestation de la consultation

District / Detachment Information - Renseignements sur le district ou le détachement

Fiscal Year - Année financière 2012 - 2013

PACIFIC REGION

E

SOUTHEAST DISTRICT

South Okanagan Detachment

PENTICTON DETACHMENT M

Penticton Mun Det

Community Name(s) - Nom(s) de la(s) collectivité(s)

1. Penticton

This letter acknowledges that the stakeholders of the above-noted detachment / district / unit area or community(ies) and the RCMP have consulted and discussed our progress against last year's priority issues. Further it has been agreed that over the coming year we will collectively focus on the following priority issues.

La présente lettre atteste que les responsables de la région du détachement/district/service ou de la ou des collectivités susmentionnées et de la GRC se sont consultés et ont discuté des progrès accomplis par rapport aux enjeux prioritaires de l'année dernière. Il a aussi été convenu que les enjeux suivants constitueront les enjeux prioritaires sur lesquels nous concentrerons continuellement nos efforts au cours de l'année à venir.

Community Priority Issue(s) - Enjeu(s) prioritaire(s) pour la collectivité

1. Substance Abuse - Drugs and Alcohol
2. Traffic - Safety (motor vehicles, roads)
3. Safety - Child / Youth safety (bicycles, etc.)

District / Detachment Commander - Chef de district / détachement

[Signature]
District / Detachment Commander

Signature - Signature

12/07/12
Date

Community Representative - Représentant de la collectivité

[Signature]
Representative

Signature - Signature

12/07/12
Date

Endnotes and Data Qualifiers

Disclaimer

All statistics in this report include founded incidents only, and do not reflect assistance, prevention, information or unsubstantiated files or incidents determined to be unfounded by attending officers. Statistical tables reflect **only the most serious offence coded to each incident** (up to four offence types can be coded to each file; therefore, overall numbers contained in this report reflect FILE counts, not OFFENCE counts). All numbers and graphs are based on raw data unloaded from PRIME-BC, have not been verified for accuracy and should not be considered to be official statistics. Minor inconsistencies from previous reports may occur due to scoring and quality assurance changes to data throughout the year. Private information files are not reflected in overall counts. Data was unloaded from PRIME-BC *October 2nd, 2012*, and will not reflect any coding or scoring changes made since that time.

Endnotes

¹ Calls for service data reflects all calls created in CAD with the exception of administrative files (i.e. files coded to atoms KR0000, PT0000, SL0000, SC0000, SC0001); therefore, data may include cancelled files, false 911s, files created in error and other erroneous file types. This statistic is meant to offer a general overall comparison of total calls received during the two year time period by each detachment area, and does not accurately reflect the number of calls attended to by RCMP nor does it measure the number of offences which occurred during the time period in question.

² Criminal code statistics reflect general occurrences coded to atoms within the Penticon RCMP's jurisdictional area. They include only those incidents which, upon police attendance, have been determined to be founded complaints, and do not include unfounded or unsubstantiated incidents. They also do not include information, prevention or assistance files. Only the most serious offence is counted for each file. Criminal code statistics are determined based on the following qualifiers:

- Assault statistics reflect aggravated assault, assault with a weapon, assault causing bodily harm, common assault, assaulting a police officer and other assault types; UCR1 codes 1410, 1420, 1430, 1460, 1461, 1462 and 1480, as well as attempted murder, UCR1 code 1210.
- Robbery statistics reflect all robbery subtypes, UCR1 code 1610 series.
- Sex offence statistics reflect all sex assaults under the UCR1 1300-1399 series including sexual assault, sexual interference, luring a child via computer, voyeurism and other offences.
- Homicide statistics reflect 1st and 2nd degree murder and manslaughter, UCR1 codes 1110, 1120 and 1130
- Theft from vehicle statistics reflect thefts over and under \$5000, including license plate and validation tag theft, UCR1 codes 2132 and 2142.
- Vehicle theft statistics reflect thefts of motorcycles, trucks, automobiles and other vehicles over and under \$5000 as well as files coded as vehicles taken without consent over and under \$5000 UCR1 codes 2131 and 2141.
- Break and enter statistics reflect break and enters to businesses (UCR1 2120-1), residences (UCR1 code 2120-2), seasonal residences (UCR1 code 2120-4) and other structures such as sheds and outbuildings (UCR1 2120-3).
- Other theft statistics include bicycle theft, shoplifting, utilities theft and other theft under and over \$5000 (UCR1 codes 2130, 2133, 2140 and 2143)
- Cause disturbance statistics are retrieved using UCR1 3430.
- Mischief statistics reflect mischief over and under \$5000, UCR1 code 2170-3 and 2170-4.

³ Grow operation statistics were gathered using the marijuana cultivation indoor/outdoor survey UCR codes 8380-1 and 8380-2, as well as general drug production codes (UCRs 4410-4460).

⁴ Impaired driving charge statistics reflect all files where a charge was laid (including impaired operation of a motor vehicle, driving over 80 mg and refusal to provide a breath sample) and the file excludes any 215 suspensions or IRPs. 24-hour suspension statistics include files where a 215 was given but no impaired charge was laid, and files where impaired driving was coded as 'departmental discretion', which typically indicates a 215. IRPs were counted based on the number of times they were carded in PRIME during the time period.

This document is the property of the Royal Canadian Mounted Police, and may not be reclassified, copied, reproduced or used in whole or part or further disseminated without the express consent of the originator. Third Party Rule applies.

Chronic nuisance offenders are defined as individuals having 1) the highest proportion of negative contacts (typically involving cause disturbance complaints, public intoxication and other nuisance complaints) in PRIME-BC and 2) been active in the past six months (average 3 or more negative contacts per month). 'Negative contact' refers to individuals carded as suspect, subject of complaint or charged on a file.

Map is composed of selected criminal code offences including break and enters, auto crime and robbery for the three month period. Instances are coded by the most serious offence on the file and include founded offences only.